

## Project Fact Sheet Quivira Road, 143<sup>rd</sup> to 151<sup>st</sup>, Improvements PN 3-C-011-24 November 18, 2025

Project Manager: Nate Baldwin / Chad Jones

**Description:** The project will improve Quivira Road from 143<sup>rd</sup> Street to 151<sup>st</sup> Street from a 2-lane unimproved roadway to a 2-lane divided arterial section with turn lanes. Improvements will include pavement construction, curb and gutter, medians, streetlights, sidewalk and sidepath, bike lanes and storm sewers.

**Justification:** This project is needed to address safety and capacity concerns in the area. This project has been identified as a priority project in the Transportation Master Plan.

**Comments:** This project has been awarded \$3,575,910 million dollars in Federal STBG (Surface Transportation Block Grant) funds for construction of this project in 2026.

Schedule:	Item	Date
Design:	RFQ	10/09/2023
	Consultant Selection	01/23/2024
Land Acquisition:		09/01/2025
Utility Relocation:		Fall 2025 – estimate
Construction:	Bid Award	Spring 2026 – estimate
	Completion	Fall 2026 - estimate
Council Actions:	Date	Amount
Approved in CIP	2024-2028	\$17,429,000
Project Authorization Report	01/09/2024	N/A
Project Authorization	01/23/2024	\$17,429,000
Professional Services Agreement	01/23/2024	\$1,349,840
KDOT Agreement	06/04/2024	\$3,575,910
Utility Agreement (Evergy Metro,	08/19/2025	\$450,092
Inc.)	00/19/2023	Ψ430,092
Utility Agreement (Atmos Energy Corporation)	11/18/2025	\$269,743
Accept Bid/Award Contract		
	_	
Funding Sources:	Amount	CIP Year
GO Bonds	\$10,553,091	2027
Federal-STBG	\$ 3,575,909	2026
CARS	\$ 3,300,000	2026
Eveneralityree	Dudget	Amount to Date
Expenditures:	<b>Budget</b> \$ 1,350,000	Amount to Date
Design Land Acquisition	\$ 1,250,000	\$1,194,950 \$1,210,127
Staff	\$ 1,250,000	\$ 102,907
Inspection	\$ 125,000	\$ 102,907
ιπορευισπ	φ 125,000	φ υ

Utilities	\$ 1,700,000	\$ 7,719
Construction	\$11,000,000	\$ 0
Contingency / Other Project Costs	<u>\$ 1,849,000</u>	<u>\$ 59,519</u>
Total	\$17,429,000	\$2,575,222