



Project Fact Sheet
167th & Ridgeview Geometric Improvement
3-C-018-22
March 19, 2024

Project Manager: Nate Baldwin / Austin Lamparter

Description: This project will include the construction of a roundabout. Improvements will include pavement construction, curb and gutter, medians, streetlights, sidewalk, storm sewers, and all other work pertinent to completing the project.

Justification: With the recent construction of a middle school and the pending construction of an elementary school and new residential subdivisions, additional capacity is needed. This project will improve safety and capacity of the intersection.

Comments: This project has received Federal funding (CMAQ) for construction.

Schedule:	Item	Date
Design:	Consultant Selection	02/15/2022
Land Acquisition:		Spring 2024 – Estimate
Utility Relocation:		Summer 2024 – Estimate
Construction:	Bid Award	Summer 2024 – Estimate
	Completion	Spring 2025 – Estimate
Council Actions:	Date	Amount
Approved in CIP	2022-2026	\$2,960,000
Professional Service Agreement	02/15/2022	\$255,190
KDOT Agreement	12/06/2022	\$650,000
Approved in CIP	2024-2028	\$4,000,000
Water Main Relocation Agreement	03/19/2024	\$155,933.66
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
CMAQ	\$650,000	2024
Street Excise Tax	\$3,350,000	2021-2024
Expenditures:	Budget	Amount to Date
Design	\$ 290,000	\$228,665
Land Acquisition	\$ 110,000	\$108,768
Utilities	\$ 200,000	\$ 16,909
Construction	\$3,200,000	\$ 0
Inspection	\$ 50,000	\$ 0
Staff	\$ 50,000	\$ 50,315
Contingency	\$ 100,000	\$ 0
Total	\$4,000,000	\$404,657