

Project Fact Sheet West Cedar Creek Sewer Interceptor Project PN 1-C-011-24 June 4, 2024

Project Manager: Nate Baldwin / Aaron Wasko

Description: This project includes the design and construction of a new gravity sanitary sewer interceptor from the City's existing 159th Street and Cedar Lake lift stations to the south end of Lake Olathe along Dennis Avenue. The construction of the interceptor will allow for the decommissioning of both lift stations. At the north end of the interceptor, a new regional lift station will be constructed, and all flows will be pumped through a new force main from the lift station at Dennis Avenue all the way to the City's Cedar Creek Wastewater Treatment Plant located on 119th Street west of Clare Road.

Justification: The new sewer improvements associated with this project are necessary to serve expanded development within the Cedar Creek Watershed and to relieve the increased pressure within the current sanitary sewer trunkmain system that serves this watershed. Segments of the existing sewer trunkmain have been identified as nearing structural failure and will require rehabilitation in the coming years to avoid potential overflows. These improvements will also open additional sanitary sewer service within the area surrounding Old 56 Hwy near the Robinson Campus. This project will permanently remove two existing lift stations from current operations once complete.

Item	Date
On-call Surveying	03/05/2024
Services	
RFQ	01/24/2024
Consultant Selection	06/04/2024
RFQ	01/31/2024
CMAR Selection	06/04/2024
	Fall/Winter 2024 – Estimate
	Fall/Winter 2024 – Estimate
GMP #1	Summer 2024 – Estimate
Completion	Fall 2026 – Estimate
Date	Amount
2024-2028	\$44,442,800.00
01/09/2024	\$44,442,800.00
03/05/2024	\$57,500.00
06/04/2024	\$4,810,132.60
06/04/2024	\$216,000.00
	On-call Surveying Services RFQ Consultant Selection RFQ CMAR Selection GMP #1 Completion Date 2024-2028 01/09/2024 03/05/2024 06/04/2024

Funding Sources:	Amount	CIP Year
Revenue Bonds	\$26,474,500	2024-2026
SDF	\$17,968,300	2024-2026
	\$44,442,800	
Expenditures:	Budget	Amount to Date
Design	\$ 5,932,000	\$57,500
Land Acquisition	\$ 750,000	\$ 0
Staff	\$ 195,000	\$13,253
Inspection	\$ 985,000	\$ 0
Utilities	\$ 250,000	\$ 0
Construction	\$33,408,400	\$ 0
Contingency	\$ 2,922,400	\$ <u>0</u>
Total	\$44,442,800	\$70,753