City Council Information Sheet Date: May 7, 2019

ISSUE: Consent Calendar for: May 7, 2019

DEPARTMENT: Public Works

SUMMARY:

1) PROJECT COMPLETION CERTIFICATES

- a) Johnson County Wastewater (JCW) Metering Vault Improvements 1-C-044-16 – Sanitary Sewer
- b) Downtown Bollards 7-C-009-18 Removable Bollards
- c) Meadows at Valley Ridge 1st Plat 3-D-048-17 Storm Sewers
- d) Meadows at Valley Ridge 1st Plat 5-D-007-18 Waterlines
- e) Boulder Hills 2nd Plat 3-D-011-17 Street
- f) The Woods at Prairie Haven 5-D-038-17 Waterlines
- g) Meadows at Valley Ridge 1st Plat 3-D-048-17 Street

2) CHANGE ORDERS

- a) Johnson County Wastewater (JCW) Metering Vault Improvements 1-C-044-16
- b) Downtown Bollards 7-C-009-18

3) FINAL PAYMENT TO CONTRACTORS

a) Johnson County Wastewater (JCW) Metering Vault Improvements – 1-C-044-16

Final Payment	\$ 7,761.25
Paid to Date	\$ 84,763.75
Original Contract Amount	\$ 85,250.00
Total Change Orders	\$ 7,275.00
Change Order 1: \$3,975.00 (5/18/18)	
Change Order 2-FINAL: \$3,300.00 (5/7/19)	
Final Contract Amount	\$ 92,525.00
Contractor – Utility Solutions, LLC	

b) Downtown Bollards - 7-C-009-18

Final Payment	\$ 62,921.15
Paid to Date	\$ 0.00
Original Contract Amount	\$ 72,430.91
Total Change Orders	\$ -9,509.76
Change Order 1-FINAL: -\$9,501.76 (5/7/19)	
Final Contract Amount	\$ 62,921.15
Contractor – Phoenix Concrete, LLC	