



Project Fact Sheet
Sidewalk Construction
3-C-072-21
January 19, 2021

Project Manager: Beth Wright / Matthew Kapfer

Description: There are missing sidewalk links in older parts of the city, as well as adjacent to schools. This project includes construction of sidewalks that would not be built as part of a street improvement project. Priority is given to construction of sidewalks for walking routes to and from schools.

Justification: Sidewalks are needed for pedestrian access to and from schools and throughout the City.

Schedule:	Item	Date
Construction:	Bid Award	Summer 2021 - Estimate
	Completion	Fall 2021 - Estimate
Council Actions:	Date	Amount
CDBG Funding Recommendations	07/07/2020	\$328,000
Approved in CIP	2021-2025	\$2,244,800
Project Authorization Report	01/05/2021	N/A
Project Authorization	01/19/2021	\$494,800
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
GO Bonds	\$400,000	2021
Community Development Block Grant	\$ 94,800	2021
Expenditures:	Budget	Amount to Date
Engineering	\$ 40,000	\$0
Staff Time	\$ 20,000	\$0
Inspection	\$ 25,000	\$0
Construction	<u>\$409,800</u>	<u>\$0</u>
Total	\$494,800	\$0