



**Project Fact Sheet**  
**Quivira Road, 143<sup>rd</sup> to 151<sup>st</sup>, Improvements**  
**PN 3-C-011-24**  
**April 7, 2026**

**Project Manager:** Nate Baldwin / Chad Jones

**Description:** The project will improve Quivira Road from 143<sup>rd</sup> Street to 151<sup>st</sup> Street from a 2-lane unimproved roadway to a 2-lane divided arterial section with turn lanes. Improvements will include pavement construction, curb and gutter, medians, streetlights, sidewalk and sidepath, bike lanes and storm sewers.

**Justification:** This project is needed to address safety and capacity concerns in the area. This project has been identified as a priority project in the Transportation Master Plan.

**Comments:** This project has been awarded \$3,575,910 million dollars in Federal STBG (Surface Transportation Block Grant) funds for construction of this project in 2026.

<b>Schedule:</b>	<b>Item</b>	<b>Date</b>
Design:	RFQ	10/09/2023
	Consultant Selection	01/23/2024
Land Acquisition:		09/01/2025
Utility Relocation:		Fall 2025-Spring 2026
Construction:	Bid Award	04/07/2026
	Completion	Fall 2026 – Estimate
<b>Council Actions:</b>		
	<b>Date</b>	<b>Amount</b>
Approved in CIP	2024-2028	\$17,429,000
Project Authorization Report	01/09/2024	N/A
Project Authorization	01/23/2024	\$17,429,000
Professional Services Agreement	01/23/2024	\$1,349,840
KDOT Agreement	06/04/2024	\$3,575,910
Utility Agreement (Every Metro, Inc.)	08/19/2025	\$450,092
Utility Agreement (Atmos Energy Corporation)	11/18/2025	\$269,743
CARS Agreement	01/06/2026	\$3,375,000
Accept Bid/Award Contract	04/07/2026	\$8,845,000
<b>Funding Sources:</b>		
	<b>Amount</b>	<b>CIP Year</b>
GO Bonds	\$10,548,090	2027
Federal-STBG	\$ 3,575,910	2026
CARS	\$ 3,375,000	2026
<b>Expenditures:</b>		
	<b>Budget</b>	<b>Amount to Date</b>
Design	\$ 1,350,000	\$1,269,454
Land Acquisition	\$ 1,250,000	\$1,237,955
Staff	\$ 155,000	\$ 126,727

Inspection	\$ 125,000	\$ 0
Utilities	\$ 1,700,000	\$ 31,033
Construction	\$11,000,000	\$ 0
Contingency / Other Project Costs	\$ 1,849,000	\$ 59,692
<b>Total</b>	<b>\$17,429,000</b>	<b>\$2,724,861</b>