

## Project Fact Sheet Ridgeview, 143<sup>rd</sup> to 151<sup>st</sup>, Improvements Project 3-C-058-19 October 15, 2019

Project Manager: Beth Wright / Aaron Wasko

**Description:** This project will improve Ridgeview Road from a 2-lane section to a 3-lane section with a center left-turn lane and two roundabouts. Improvements will include pavement widening, mill and overlay, bike lanes, curb and gutter, side paths, storm sewer and waterline.

**Justification:** This project is needed to address safety and capacity concerns in the area, specifically in the AM peak hour when it is difficult for residents to make left turns out of their subdivisions. Traffic volumes continue to increase along this corridor as growth occurs, including expansion of Garmin's headquarters. This project is listed as a near term priority project in the Transportation Master Plan.

| Schedule:                       | Item                 | Date               |
|---------------------------------|----------------------|--------------------|
| Design:                         | RFQ                  | 11/30/2018         |
|                                 | Consultant Selection | 12/14/2018         |
| Land Acquisition:               |                      | 3/2020 - Estimated |
| Utility Relocation:             |                      | 5/2020 - Estimated |
| Construction:                   |                      | 1/2021 - Estimated |
|                                 |                      |                    |
| Council Actions:                | Date                 | Amount             |
| Project Authorization           | 1/22/2019            | \$9,935,000        |
| Professional Services Agreement | 1/22/2019            | \$171,077          |
| Supplemental Agreement No. 2    | 10/15/2019           | \$997,152          |
|                                 |                      |                    |
| Funding Sources:                | Amount               | CIP Year           |
| CARS                            | \$1,840,000          | 2021               |
| GO Bonds                        | \$6,095,000          | 2022               |
| Street Excise Tax               | \$2,000,000          | 2021               |
|                                 |                      |                    |
| Expenditures:                   | Budget               | Amount to Date     |
| Design                          | \$1,200,000          | \$152,765          |
| Land Acquisition                | \$1,150,000          | \$0                |
| Utilities                       | \$ 500,000           | \$0                |
| Construction                    | \$6,450,000          | \$0                |
| Staff Time                      | \$ 100,000           | \$5,475            |
| Inspection                      | \$ 75,000            | \$0                |
| <u>Contingency</u>              | <u>\$ 460,000</u>    | <u>\$0</u>         |
| Total                           | \$9,935,000          | \$158,240          |