



Project Fact Sheet
119th Street, Woodland to Northgate
PN 3-C-024-21
February 2, 2021

Project Manager: Beth Wright / Therese Vink

Description: This project will include an extension of 119th Street from Woodland Road to Northgate Street. The project will include a new 4-lane divided arterial section along with intersection improvements at Woodland Road and 119th, Northgate and 119th Street, and Nelson and Northgate. Also included in the scope of the project will be a bridge that spans the BNSF railroad and Mill Creek.

Justification: This project has been identified as a near term priority project in the Transportation Master Plan. The project is also a high priority for the development community based on stakeholder meetings since it will promote commercial growth along the 119th Street corridor and connectivity between I-35 and K-7 Highway. According to DirectionFinder Survey, the top priority of citizens is traffic flow and congestion management, with ease of east-west travel being one of the most important transportation measures.

Schedule:	Item	Date
Design:	RFQ	10/19/2020
	Consultant Selection	02/02/2021
Land Acquisition:		Spring 2022 – Estimate
Utility Relocation:		Summer 2022 – Estimate
Construction:	Bid Award	Spring 2023 – Estimate
	Completion	Fall 2024 – Estimate
Council Actions:	Date	Amount
Approved in CIP	2021-2025	\$43,335,000
Project Authorization Report	01/19/2021	N/A
Project Authorization	02/02/2021	\$1,800,000
Professional Service Agreement	02/02/2021	\$1,115,796
Project Authorization		
Supplemental with HDR		
Land Acquisition		
Utility Relocation Agreements		
CARS Agreement		
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
GO Bonds	\$41,335,000	2025
CARS	\$ 2,000,000	2023
Expenditures:	Budget	Amount to Date
Design	\$ 4,240,000	\$0

Attachment B

Land Acquisition	\$ 2,000,000	\$0
Utilities	\$ 2,000,000	\$0
Construction	\$28,665,000	\$0
Inspection	\$ 795,000	\$0
Staff	\$ 325,000	\$0
Contingency	\$ 5,310,000	\$0
Total	\$43,335,000	\$0