

Project Fact Sheet Animal Shelter 6-C-007-23 March 21, 2023

Project Manager: Beth Wright / Robert Rives / Dustin Fergen

Description: This project is for the design and construction of a new animal shelter at 1432 W. Ironwood Street, near the Robinson Administration facility.

Justification: This project will upgrade the existing animal shelter facility to better accommodate the increasing demand on this service and provide adequate working conditions for city staff as well as improve the living conditions for animals.

Schedule:	Item	Date
Funding Authorization		April 4, 2023
Contract Award – Design		Q3 2023
Contract Award – Construction Manager		Q3 2023
Contract Award – Const. GMP		Q1 2024
Construction Start		Q2 2024
Construction End		Q1 2025

Council Actions:	Date	Amount
Report on Funding	March 21, 2023	N/A

Funding Sources:	Amount	CIP Year
GO Bond	\$400,000	2023

Expenditures:	Budget	Amount to Date
Staff Costs	\$25,000	\$0
Design	\$225,000	\$0
Construction	\$0	\$0
Testing/ Inspection	\$0	\$0
FFE	\$0	\$0
Contingency	\$150,000	\$0
Total	\$400,000	\$0