



Project Fact Sheet
Quivira Road, 143rd to 151st, Improvements
PN 3-C-011-24
January 6, 2026

Project Manager: Nate Baldwin / Chad Jones

Description: The project will improve Quivira Road from 143rd Street to 151st Street from a 2-lane unimproved roadway to a 2-lane divided arterial section with turn lanes. Improvements will include pavement construction, curb and gutter, medians, streetlights, sidewalk and sidepath, bike lanes and storm sewers.

Justification: This project is needed to address safety and capacity concerns in the area. This project has been identified as a priority project in the Transportation Master Plan.

Comments: This project has been awarded \$3,575,910 million dollars in Federal STBG (Surface Transportation Block Grant) funds for construction of this project in 2026.

Schedule:	Item	Date
Design:	RFQ	10/09/2023
	Consultant Selection	01/23/2024
Land Acquisition:		09/01/2025
Utility Relocation:		Spring 2026 – Estimate
Construction:	Bid Award	Spring 2026 – Estimate
	Completion	Fall 2026 – Estimate
Council Actions:	Date	Amount
Approved in CIP	2024-2028	\$17,429,000
Project Authorization Report	01/09/2024	N/A
Project Authorization	01/23/2024	\$17,429,000
Professional Services Agreement	01/23/2024	\$1,349,840
KDOT Agreement	06/04/2024	\$3,575,910
Utility Agreement (Every Metro, Inc.)	08/19/2025	\$450,092
Utility Agreement (Atmos Energy Corporation)	11/18/2025	\$269,743
CARS Agreement	01/06/2026	\$3,375,000
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
GO Bonds	\$10,478,090	2027
Federal-STBG	\$ 3,575,910	2026
CARS	\$ 3,375,000	2026
Expenditures:	Budget	Amount to Date
Design	\$ 1,350,000	\$1,261,552
Land Acquisition	\$ 1,250,000	\$1,228,747
Staff	\$ 155,000	\$ 108,474

Inspection	\$ 125,000	\$ 0
Utilities	\$ 1,700,000	\$ 13,219
Construction	\$11,000,000	\$ 0
Contingency / Other Project Costs	\$ 1,849,000	\$ 59,519
Total	\$17,429,000	\$2,671,511