



Project Fact Sheet
Santa Fe, Ridgeview to Mur-Len,
Improvements
PN 3-C-025-18
May 21, 2024

Project Manager: Nate Baldwin / Therese Vink

Description: This project will provide design of improvements to Santa Fe Street between Ridgeview Road and Mur-Len Road, including the interchange with I-35, to increase capacity and improve safety of the corridor.

Justification: This project was identified as the top priority for Transportation Master Plan as a near term priority project based on existing and future traffic volumes. This project is needed to address safety and capacity needs in the area as this corridor carries one of the highest volumes of traffic in the City and has a high crash rate.

Comments: This project is at 60% design. Construction is tentatively scheduled to begin in 2027.

Schedule:	Item	Date
Design:	RFQ	02/20/2019
	Consultant Selection	06/04/2019
Land Acquisition		2024/2025 – Estimate
Utility Relocation		2025/2026 – Estimate
Construction:	Bid Award	2027 – Estimate
	Completion	2029/2030 – Estimate
Council Actions:	Date	Amount
Approved in CIP	2019-2023	\$ 500,000
Project Authorization	02/05/2019	\$ 500,000
Professional Service Agreement	06/04/2019	\$ 499,345
Approved in CIP	2021-2025	\$4,450,000
Project Authorization	02/02/2021	\$4,450,000
Supp Agreement 1 (Engineering)	01/03/2021	\$2,147,860
Approved in CIP	2023-2027	\$40,000,000
Supp Agreement 2 (Engineering)	09/05/2023	\$1,699,970
Project Authorization	04/02/2024	\$199,277,738
City/State Agreements	04/02/2024	\$159,277,737
Professional Services Agreement (Land Acquisition)	05/21/2024	\$625,000
Land Acquisition		
Utility Relocation Agreements		
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
GO Bonds	\$40,000,000	2027
KDOT (State)	\$65,211,939	2024-2030

KDOT (Federal)	\$94,065,799	2027-2030
Expenditures:	Budget	Amount to Date
Design	\$ 9,027,487	\$3,656,134
Right-of-Way	\$ 76,730,960	\$ 0
Utilty Relocations	\$ 4,075,301	\$ 0
Construction	\$102,245,434	\$ 23,861
Staff	\$ 41,376	\$ 54,943
<u>Construction Engineering/Inspection</u>	<u>\$ 7,157,180</u>	<u>\$ 9,518</u>
Total	\$199,277,738	\$3,744,456