



Project Fact Sheet
Quivira Road, 143rd to 151st, Improvements
PN 3-C-011-24
June 4, 2024

Project Manager: Nate Baldwin / Chad Jones

Description: The project will improve Quivira Road from 143rd Street to 151st Street from a 2-lane unimproved roadway to a 2-lane divided arterial section with turn lanes. Improvements will include pavement construction, curb and gutter, medians, streetlights, sidewalk and sidepath, bike lanes and storm sewers.

Justification: This project is needed to address safety and capacity concerns in the area. This project has been identified as a priority project in the Transportation Master Plan.

Comments: This project has been awarded \$3,575,910 million dollars in Federal STBG (Surface Transportation Block Grant) funds for construction of this project in 2026.

Schedule:	Item	Date
Design:	RFQ	10/09/2023
	Consultant Selection	01/23/2024
Land Acquisition:		Spring 2025 – estimate
Utility Relocation:		Fall 2025 – estimate
Construction:	Bid Award	Spring 2026 – estimate
	Completion	Fall 2026 - estimate
Council Actions:	Date	Amount
Approved in CIP	2024-2028	\$17,429,000
Project Authorization Report	01/09/2024	N/A
Project Authorization	01/23/2024	\$17,429,000
Professional Services Agreement	01/23/2024	\$1,349,840
KDOT Agreement	06/04/2024	\$3,575,910
Land Acquisition		
Utility Relocation and Reimbursement Agreements		
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
GO Bonds	\$13,853,090	2027
Federal-STBG	\$ 3,575,910	2026
Expenditures:	Budget	Amount to Date
Design	\$ 1,350,000	\$79,775
Land Acquisition	\$ 650,000	\$ 0
Staff	\$ 155,000	\$ 3,750
Inspection	\$ 125,000	\$ 0
Utilities	\$ 1,700,000	\$ 0
Construction	\$11,000,000	\$ 0

Contingency	\$ 2,449,000	\$ 0
Total	\$17,429,000	\$83,525