

## Project Fact Sheet West Cedar Creek Sewer Interceptor Project PN 1-C-011-24 July 15, 2025

## Project Manager: Nate Baldwin / Aaron Wasko

**Description:** This project includes the design and construction of a new gravity sanitary sewer interceptor from the City's existing 159th Street and Cedar Lake lift stations to the south end of Lake Olathe along Dennis Avenue. The construction of the interceptor will allow for the decommissioning of both lift stations. At the north end of the interceptor, a new regional lift station will be constructed, and all flows will be pumped through a new force main from the lift station at Dennis Avenue all the way to the north side of 135<sup>th</sup> Street. From there, it will return to a gravity interceptor all the way to the City's Cedar Creek Wastewater Treatment Plant located on 119th Street west of Clare Road.

**Justification:** The new sewer improvements associated with this project are necessary to serve expanded development within the Cedar Creek Watershed and to relieve the increased pressure within the current sanitary sewer system that serves this watershed. Segments of the existing sewer have been identified as nearing structural failure and will require rehabilitation in the coming years to avoid potential overflows. These improvements will also open additional sanitary sewer service within the area surrounding Old 56 Hwy near the Robinson Campus and the area north of 135<sup>th</sup> Street within the watershed. This project will permanently remove two existing lift stations from current operations once complete.

| Schedule:                       | ltem                  | Date                 |
|---------------------------------|-----------------------|----------------------|
| Preliminary Design Survey       | vey On-Call Surveying | 03/05/2024           |
|                                 | Services              | 03/03/2024           |
| Design                          | RFQ                   | 01/24/2024           |
|                                 | Consultant Selection  | 06/04/2024           |
| Land Acquisition                |                       | April 2025           |
| Utility Relocation              |                       | Fall 2025 – Estimate |
| Construction                    | GMP #1                | 11/16/2024           |
|                                 | GMP #2                | 03/04/2025           |
|                                 | GMP #3                | 05/06/2025           |
|                                 | GMP #4                | 07/15/2025           |
|                                 | Completion            | Fall 2026 – Estimate |
|                                 |                       |                      |
| Council Actions:                | Date                  | Amount               |
| Approved in CIP                 | 2024-2028             | \$44,442,800.00      |
| Project Authorization           | 01/09/2024            | \$44,442,800.00      |
| Quote for Survey Services       | 03/05/2024            | \$ 57,500.00         |
| Professional Services Agreement | 06/04/2024            | \$ 4,810,132.60      |
| Construction Management         | 06/04/2024            | \$ 216,000.00        |
| Services Agreement              |                       |                      |
| Amendment for GMP #1            | 11/19/2024            | \$ 1,543,553.00      |
| Project Re-Authorization        | 01/21/2025            | \$47,092,300.00      |

| 30,044,776.00    |
|------------------|
|                  |
| 6 4,781,574.00   |
| 6 4,525,586.00   |
|                  |
| CIP Year         |
| 2024-2026        |
| 2024-2026        |
| 2026             |
|                  |
| mount to Date    |
| \$2,283,134      |
| \$ 229,470       |
| \$ 181,880       |
| \$4,747,602      |
| <u>\$ 10,451</u> |
| \$7,452,537      |
|                  |