

Project Fact Sheet Fire Station No. 9 6-C-013-23 March 4, 2025

**Project Manager:** Zach Hardy

**Description:** This project is for the planning, design, construction and equipping of a new single-company fire station on City owned property.

**Justification:** This fire station is needed to address the lack of equitable first due coverage for citizens in and near the Woodland Road Corridor planning area.

Schedule:	Item	Date
Funding Authorization		April 4, 2023
Funding Authorization		Nov. 21, 2023
Contract Award - Design		Nov. 21, 2023
Contract Award – Const. Mgr. Agmt. (Preconst.)		Nov. 21, 2023
Design		Q4 2023–Q3 2024
Bidding		Dec. 2024–Feb. 2025
Contract Award – Construction GMP		Feb. 18, 2025
Construction Start		March 2025
Construction Completion		Est. Q2, 2026

Council Actions:	Date	Amount
Report on Funding	03-21-2023	N/A
Funding Authorization	04-04-2023	\$990,000
Funding Authorization	11-21-2023	\$14,450,000
Award of Design Contract	11-21-2023	\$1,005,600
Award of Const. Mgr. Agmt. (Preconstruction)	11-21-2023	\$79,000
Design Review	06-18-2024	N/A
GMP Amendment 1	03-04-2025	\$14,057,346

Funding Sources:	Amount	CIP Year
General Obligation Bonds	\$ 990,000	2023
General Obligation Bonds	\$ 13,460,000	2024
General Obligation Bonds	\$ 15,170,000	2025