

## Project Fact Sheet Animal Shelter 6-C-007-23 March 18, 2025

Project Manager: Mary Jaeger / Mike Sirna / Zach Hardy

**Description:** This project is for the design and construction of a new animal shelter on the northwest corner of Ridgeview Rd and Santa Fe St.

**Justification:** This project will provide a new animal shelter facility to better accommodate the increasing demand on this service and provide adequate working conditions for city staff as well as improve the living conditions for animals.

Schedule:	Item	Date
Funding Authorization		April 4, 2023
Contract Award – Design		August 15, 2023
Contract Award – Construction Manager		October 03, 2023
Funding Authorization		March 18, 2025
Contract Amendment – Design		March 18, 2025
Contract Award – Const. GMP		Q4 2025
Construction Start		Q1 2026
Construction End		Q1 2027

March 21, 2023	
IVIAI GI Z I , 2023	N/A
April 4, 2023	\$ 400,000
August 15, 2023	\$ 447,710
October 03, 2023	\$5,000
March 18, 2025	\$ 19,000,000
March 18, 2025	\$ 1,479,773
_	August 15, 2023 October 03, 2023 March 18, 2025

Funding Sources:	Amount	CIP Year
GO Bond	\$400,000	2023
GO Bond	\$4,640,000	2024
GO Bond	\$15,000,000	2025 CIP
GO Bond and Cash	\$19,000,000	2025 Funding Resolution

Expenditures:	Budget	Amount to Date
Original Project and Land Procurement	\$2,850,000	\$2,850,000
Staff Costs	\$345,000	\$56,986
Design	\$1,480,000	\$115,968
Construction	\$11,160,000	\$0
Testing/ Inspection	\$65,000	\$0
FFE	\$1,200,000	\$0
Contingency	\$1,900,000	\$0
Total	\$19,000,000	\$ 3,002,954