



Project Fact Sheet
Ridgeview and Santa Barbara
Traffic Signal Project
3-TS-002-21
April 6, 2021

Project Manager: Beth Wright / Zach Baker

Description: This project will install a traffic signal at the intersection of Ridgeview Road and Santa Barbara Boulevard. The project includes the installation of traffic signal conduits, controllers, control boxes, mast arms, poles, attached equipment, and geometric improvements.

Justification: This is a new signal and meets traffic signal warrants due to traffic volumes and crash history.

Schedule:	Item	Date
Design:	RFQ	02/12/2021
	Consultant Selection	04/06/2021
Construction:	Bid Award	Fall 2021 – Estimate
	Completion	Winter 2021/22 – Estimate
Council Actions:		
	Date	Amount
Approved in CIP (Traffic Signals)	2021-2025	\$2,970,000
Project Authorization Report	01/05/2021	N/A
Project Authorization (2021 Traffic Signals)	01/19/2021	\$620,000
Professional Services Agreement	04/06/2021	\$65,062
Accept Bid/Award Contract		
Funding Sources:		
	Amount	CIP Year
GO Bonds	\$550,000	2021
Expenditures:		
	Budget	Amount Spent to Date
Staff Costs	\$ 10,000	\$0
Construction	\$400,000	\$0
Design	\$ 70,000	\$0
Inspection	\$ 25,000	\$0
<u>Contingency</u>	<u>\$ 45,000</u>	<u>\$0</u>
Total	\$550,000	\$0