



Project Fact Sheet
Dennis Avenue, Hedge Lane to Parker
PN 3-C-021-26
July 21, 2026

Project Manager: Nate Baldwin / Therese Vink

Description: This project will improve Dennis Avenue from the existing 2-lane roadway to a 3-lane roadway between Hedge Lane and Parker Street. Improvements will include curb and gutter, storm sewer, street lighting, sidewalks, and all other work necessary to complete the project.

Justification: This project is necessary to improve safety and accommodate increased traffic volumes in the area. The project has been identified as a priority project in the transportation master plan and has been awarded \$6,000,000 in STP funding.

Schedule:	Item	Date
Design:	RFQ	04/20/2026
	Consultant Selection	07/21/2026
Construction:	Bid Award	Summer 2028 – Estimate
	Completion	Summer 2029 – Estimate
Council Actions:	Date	Amount
Authorization for funds transfer	07/21/2026	\$2,000,000
Professional Services Agreement	07/21/2026	\$1,899,780
Project Authorization		
KDOT Agreement		
Land Acquisition		
Utility Relocation Agreements		
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
Street Excise Tax	\$2,000,000	2026
Expenditures:	Budget	Amount to Date
Design	\$1,900,000	\$0
Staff	\$ 100,000	\$0
Total	\$2,000,000	\$0