



**Project Fact Sheet**  
**Black Bob, 159<sup>th</sup> to 167<sup>th</sup>**  
**3-C-008-22**  
**January 9, 2024**

**Project Manager:** Nate Baldwin / Scott Ward

**Description:** This project will improve Black Bob Road from 159<sup>th</sup> Street to 167<sup>th</sup> Street from a 2-lane roadway to a 4-lane divided arterial section. Improvements will include pavement construction, curb and gutter, medians, streetlights, sidewalk and sidepath, on-street bike lanes, and storm sewers.

**Justification:** This project is needed to address safety and capacity concerns in the area. This project has been identified as a priority project in the Transportation Master Plan.

**Comments:** This is a joint project with Johnson County that will be administered by the City of Olathe. This project has been awarded \$3,100,000 million dollars in Federal STP funds for construction of this project in 2024.

<b>Schedule:</b>	<b>Item</b>	<b>Date</b>
Design:	RFQ	10/11/2021
	Consultant Selection	01/18/2022
Land Acquisition:		Fall 2023 – Estimate
Utility Relocation:		Spring 2024 – Estimate
Construction:	Bid Award	Fall 2024 – Estimate
	Completion	Fall 2025 – Estimate
<b>Council Actions:</b>	<b>Date</b>	<b>Amount</b>
Approved in CIP	2022-2026	\$16,130,000
Project Authorization	01/18/2022	\$16,130,000
Professional Service Agreement	01/18/2022	\$1,096,122
Agreement with Johnson County	01/18/2022	\$3,271,250
KDOT Agreement	02/21/2023	\$3,100,000
Supplemental Agreement No. 2	10/17/2023	\$118,832
CARS Agreement	01/09/2024	\$2,900,000
Land Acquisition		
Utility Relocation Agreements		
Accept Bid/Award Contract		
<b>Funding Sources:</b>	<b>Amount</b>	<b>CIP Year</b>
GO Bonds	\$1,500,000	2025
CARS	\$2,900,000	2024
Johnson County	\$3,271,250	2022-2024
Street Excise Tax	\$5,358,750	2022-2024
Federal STP	\$3,100,000	2024
<b>Expenditures:</b>	<b>Budget</b>	<b>Amount to Date</b>
Design	\$ 1,250,000	\$713,478

Land Acquisition	\$ 750,000	\$ 7,922
Utilities	\$ 400,000	\$ 0
Construction	\$10,000,000	\$ 0
Inspection	\$ 90,000	\$ 0
Staff	\$ 115,000	\$ 62,922
<u>Contingency/Inflation</u>	<u>\$ 3,525,000</u>	<u>\$ 0</u>
<b>Total</b>	<b>\$16,130,000</b>	<b>\$784,322</b>