

## Project Fact Sheet Brougham Drive Regional Detention Basin Project 2-C-002-16 April 7, 2020

Project Manager: Beth Wright / Matt Kapfer

**Description:** This project will include survey, design and construction of two (2) regional detention basins, located on Coffee Creek along the future alignments of Brougham Drive and Lindenwood Drive.

**Justification:** This project will remove four (4) homes from the floodplain and address flooding on Black Bob Road south of 167<sup>th</sup> Street. The regional detention basins will also provide detention for approximately 2,000 acres of upstream ground, eliminating the need for on-site detention for future residential developments

| Schedule:                   | Item                     | Date                  |
|-----------------------------|--------------------------|-----------------------|
| Design:                     | Land Acquisition         | 02/28/2020            |
| _                           | Final Design             | 06/24/2019            |
|                             | Land Acquisition per DWR | 04/15/2020            |
| Construction:               | Contract Award           | 07/16/2019            |
|                             | Completion               | 12/31/2020 – Estimate |
|                             |                          |                       |
| Council Actions:            | Date                     | Amount                |
| Project Authorization       | 02/21/2017               | \$5,200,000           |
| Design Contract Approval    | 03/21/2017               | \$440,648             |
| SMAC Agreement (Design)     | 06/06/2017               | \$330,486             |
| Real Estate Agreements      | 12/19/2017               | \$959,702             |
| Project Authorization       | 08/07/2018               | \$6,200,000           |
| Real Estate Agreements      | 08/07/2018               | \$1,230,000           |
| Real Estate Agreement       | 11/20/2018               | \$205,000             |
| Construction Contract       | 07/16/2019               | \$3,057,556           |
| JoCo PW Agreement           | 12/03/2019               | \$375,000             |
| Mitigation Credit Agreement | 04/07/2020               | \$298,100             |
| SMAC Agreement              |                          |                       |
| (Construction)              |                          |                       |
|                             |                          |                       |
| Funding Sources:            | Amount                   | CIP Year              |
| GO Bonds                    | \$1,000,000              | 2020                  |
| Stormwater Fund             | \$ 600,000               | 2017 and 2018         |
| Johnson County PW           | \$ 375,000               | 2020                  |
| Johnson County SMAC         | \$4,225,000              | 2020                  |
|                             |                          |                       |
| Expenditures:               | Budget                   | Amount to Date        |
| Design                      | \$ 675,000               | \$ 617,102            |
| Land Acquisition            | \$2,370,000              | \$2,370,093           |
| Inspection                  | \$ 40,000                | \$ 0                  |
| Staff Time                  | \$ 55,000                | \$ 39,556             |

## Attachment B

| <u>Construction</u> | \$3,060,000 | <u>\$ 578,910</u> |
|---------------------|-------------|-------------------|
| Total               | \$6,200,000 | \$3,605,661       |