



**Project Fact Sheet**  
**Interstate 35 and 119<sup>th</sup> Street Interchange**  
**Reconfiguration Project**  
**3-C-026-16**  
**June 16, 2020**

**Project Manager:** Beth Wright / Therese Vink

**Description:** This project will include the re-configuration of the I-35 and 119<sup>th</sup> Street interchange to a diverging diamond interchange and the widening of, and associated improvements to, 119<sup>th</sup> Street between Renner Road and Strang Line Road. These improvements will include multi-modal improvements to accommodate pedestrian traffic and widening of the existing bridge over the BNSF railroad.

**Justification:** This project is needed to address the additional capacity needs in the area.

**Comments:** This project has been awarded \$10,000,000 in BUILD Grant funding along with \$5,000,000 in KDOT funding for construction in 2021/2022.

<b>Schedule:</b>	<b>Item</b>	<b>Date</b>
Design:	RFQ	05/13/2016
	Consultant Selection	09/06/2016
	BUILD Grant Application	07/2019
Land Acquisition		Summer 2020 – Estimate
Utility Relocation		Fall/Winter 2020 – Estimate
Construction	Bid Award	Winter 2020 – Estimate
	Completion	Winter 2021 – Estimate
<b>Council Actions:</b>	<b>Date</b>	<b>Amount</b>
Approved in CIP	2016-2020	\$1,500,000
Report on the Prelim Eng.	03/15/2016	N/A
Project Authorization	04/05/2016	\$1,500,000
PSA with HNTB	09/06/2016	\$561,100
Supp. No 1 with HNTB	01/09/2018	\$903,475
Project Authorization	11/06/2018	\$3,250,000
Supp. No 2 with HNTB	11/06/2018	\$997,200
Project Authorization	06/18/2019	\$28,000,000
Aesthetics Presentation	02/18/2020	N/A
Land Acquisition	03/17/2020	\$278,094
Supp. No. 4 with HNTB	03/17/2020	\$656,553
Construction Phasing Presentation	04/07/2020	N/A
Land Acquisition	04/07/2020	\$4,061,394
Land Acquisition	05/19/2020	\$188,750
KDOT City-State Agreement	06/16/2020	\$5,000,000
Utility Relocation and Reimbursement Agreements		
BUILD Grant Agreement		
Accept Bid/Award Contract		
<b>Funding Sources:</b>	<b>Amount</b>	<b>CIP Year</b>
GO Bonds	\$13,000,000	2022

KDOT	\$ 5,000,000	2021
BUILD Grant	\$10,000,000	2021/2022
<b>Expenditures:</b>	<b>Budget</b>	<b>Amount to Date</b>
Staff	\$ 335,000	\$ 41,050
Design	\$ 3,100,000	\$2,676,460
Utilities	\$ 600,000	\$ 0
Land Acquisition	\$ 4,400,000	\$ 77,850
Construction	\$17,265,000	\$ 0
Construction Inspection	\$ 800,000	\$ 0
Other Project Costs	\$ 200,000	\$ 10,260
<u>Contingency</u>	<u>\$ 1,300,000</u>	<u>\$ 0</u>
<b>Total</b>	<b>\$28,000,000</b>	<b>\$2,805,620</b>