

Project Fact Sheet Interstate 35 and 119th Street Interchange Reconfiguration Project 3-C-026-16 July 7, 2020

Project Manager: Beth Wright / Therese Vink

Description: This project will include the re-configuration of the I-35 and 119th Street interchange to a diverging diamond interchange and the widening of, and associated improvements to, 119th Street between Renner Road and Strang Line Road. These improvements will include multi-modal improvements to accommodate pedestrian traffic and widening of the existing bridge over the BNSF railroad.

Justification: This project is needed to address the additional capacity needs in the area.

Comments: This project has been awarded \$10,000,000 in BUILD Grant funding along with \$5,000,000 in KDOT funding for construction in 2021/2022.

Schedule:	Item	Date
Design:	RFQ	05/13/2016
	Consultant Selection	09/06/2016
	BUILD Grant Application	07/2019
Land Acquisition		Summer 2020 - Tentative
Utiltiy Relocation		Fall/Winter 2020 – Tentative
Construction	Bid Award	Winter 2020 - Tentative
	Completion	Spring 2022 - Tentative
Council Actions:	Date	Amount
Approved in CIP	2016-2020	\$1,500,000
Report on the Prelim Eng.	03/15/2016	N/A
Project Authorization	04/05/2016	\$1,500,000
PSA with HNTB	09/06/2016	\$561,100
Supp. No 1 with HNTB	01/09/2018	\$903,475
Project Authorization	11/06/2018	\$3,250,000
Supp. No 2 with HNTB	11/06/2018	\$997,200
Project Authorization	06/18/2019	\$28,000,000
Aesthetics Presentation	02/18/2020	N/A
Land Acquisition	03/17/2020	\$278,094
Supp. No. 4 with HNTB	03/17/2020	\$656,553
Construction Phasing Presentation	04/07/2020	N/A
Land Acquisition	04/07/2020	\$4,061,394
Land Acquisition	05/19/2020	\$188,750
KDOT City-State Agreement	06/16/2020	\$5,000,000
BUILD Grant Agreement	07/07/2020	\$10,000,000
Utility Relocation and		
Reimbursement Agreements		
Supp with HNTB for CE		
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year

Attachment B

GO Bonds	\$13,000,000	2022
KDOT	\$ 5,000,000	2021
BUILD Grant	\$10,000,000	2021/2022
Expenditures:	Budget	Amount to Date
Staff	\$ 335,000	\$ 42,353
Design	\$ 3,100,000	\$2,899,926
Utilities	\$ 600,000	\$ 0
Land Acquisition	\$ 4,400,000	\$ 213,145
Construction	\$17,265,000	\$ 0
Construction Inspection	\$ 800,000	\$ 0
Other Project Costs	\$ 200,000	\$ 10,260
Contingency	\$ 1,300,000	\$ 0
Total	\$28,000,000	\$3,165,684