



**Project Fact Sheet**  
**Arrowhead Truss Mains**  
**Sanitary Sewer Rehabilitation**  
**1-R-003-23**  
**4/21/2026**

**Project Manager:** Nate Baldwin / Mark Perry

**Description:** This project will include the lining of approximately 7,500 linear feet of sanitary sewer pipes that have reached the end of their useful life.

**Justification:** This project is needed to reduce the risk of sanitary sewer overflows and sewer backups into residents' homes and reduce the Johnson County Wastewater bill by reducing the flow of inflow and infiltration (I&I) into the Indian Creek basin.

<b>Schedule:</b>	<b>Item</b>	<b>Date</b>
Construction:	Bid Award	4/21/2026
	Completion	Summer 2026 -- Estimate
<b>Council Actions:</b>		
	<b>Date</b>	<b>Amount</b>
Approved in CIP	2023-2027	\$ 1,258,763
Project Authorization	1/4/2022	\$51,657,900
Accept Bid/Award Contract	2/3/2026	\$ 692,810
<b>Funding Sources:</b>		
	<b>Amount</b>	<b>CIP Year</b>
Revenue Bonds	\$697,810	2023
<b>Expenditures:</b>		
	<b>Budget</b>	<b>Amount to Date</b>
Staff	\$ 5,000	\$0
Construction	<u>\$692,810</u>	<u>\$0</u>
<b>Total</b>	<b>\$697,810</b>	<b>\$0</b>