



**Project Fact Sheet**  
**Sheridan Bridge V Waterline Improvements**  
**PN 5-R-002-24**  
**July 15, 2025**

---

**Project Manager:** Nate Baldwin / Mark Perry

**Description:** This project will replace over one mile of waterline along Sunvale and Sleepy Hollow Drive between Lindenwood Drive and Mur-Len Road that have reached the end of their useful life.

**Justification:** This project is needed to reduce the risk of loss of water service, watermain breaks, and reduce maintenance costs in the local area.

<b>Schedule:</b>	<b>Item</b>	<b>Date</b>
Design:	RFQ	08/12/2022
	Consultant Selection	11/01/2022
Construction:	Bid Award	07/15/2025
	Completion	Spring 2026 – estimate
<b>Council Actions:</b>	<b>Date</b>	<b>Amount</b>
Program Approved in CIP	2024-2028	\$ 6,105,000
Project Authorization	01/09/2024	\$129,126,700
Professional Services Agreement	11/01/2022	\$ 100,000
Supplemental Agreement	12/05/2023	\$ 85,671
Accept Bid/Award Contract	07/15/2025	\$ 2,717,078
<b>Funding Sources:</b>	<b>Amount</b>	<b>CIP Year</b>
Water & Sewer Fund	\$ 295,650	2024
Revenue Bonds	\$2,704,350	2024
<b>Expenditures:</b>	<b>Budget</b>	<b>Amount to Date</b>
Design	\$ 200,000	\$137,798
Staff	\$ 20,000	\$ 11,552
Inspection	\$ 30,000	\$ 0
Construction	\$2,750,000	\$ 0
<b>Total</b>	<b>\$3,000,000</b>	<b>\$ 0</b>