



Project Fact Sheet
Interstate 35 and 119th Street Interchange
Reconfiguration Project
3-C-026-16
March 17, 2020

Project Manager: Beth Wright / Therese Vink

Description: This project will include the re-configuration of the I-35 and 119th Street interchange to a diverging diamond interchange and the widening of, and associated improvements to, 119th Street between Renner Road and Strang Line Road. These improvements will include multi-modal improvements to accommodate pedestrian traffic and widening of the existing bridge over the BNSF railroad.

Justification: This project is needed to address the additional capacity needs in the area.

Comments: This project has been awarded \$10,000,000 in BUILD Grant funding along with \$5,000,000 in KDOT funding for construction in 2021/2022.

Schedule:	Item	Date
Design:	RFQ	05/13/2016
	Consultant Selection	09/06/2016
	BUILD Grant Application	07/2019
Land Acquisition		Summer 2020 - Tentative
Utility Relocation		Fall/Winter 2020 – Tentative
Construction	Bid Award	Winter 2020 - Tentative
	Completion	Spring 2022 - Tentative
Council Actions:	Date	Amount
Approved in CIP	2019-2023	\$1,500,000
Report on the Prelim Eng.	03/15/2016	N/A
Project Authorization	04/05/2016	\$1,500,000
PSA with HNTB	09/06/2016	\$561,100
Supp. No 1 with HNTB	01/09/2018	\$903,475
Project Authorization	11/06/2018	\$3,250,000
Supp. No 2 with HNTB	11/06/2018	\$997,200
Project Authorization	06/18/2019	\$28,000,000
Aesthetics Presentation	02/18/2020	N/A
Land Acquisition	03/17/2020	\$278,094
Supp. No. 4 with HNTB	03/17/2020	\$656,553
Construction Phasing Presentation	04/07/2020	N/A
Land Acquisition		
Utility Relocation and Reimbursement Agreements		
KDOT Agreement		
BUILD Grant Agreement		
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
GO Bonds	\$13,000,000	2022
KDOT	\$ 5,000,000	2021

BUILD Grant	\$10,000,000	2021/2022
Expenditures:	Budget	Amount to Date
Staff	\$ 335,000	\$ 35,905
Design	\$ 3,100,000	\$2,118,065
Utilities	\$ 600,000	\$ 0
Land Acquisition	\$ 4,400,000	\$ 0
Construction	\$17,265,000	\$ 0
Construction Inspection	\$ 800,000	\$ 0
Other Project Costs	\$ 200,000	\$ 10,044
<u>Contingency</u>	<u>\$ 1,300,000</u>	<u>\$ 0</u>
Total	\$28,000,000	\$2,164,014