

Project Fact Sheet 2020 MAQS Micro Surface Project PN 3-P-007-20 May 19, 2020

Project Manager: Beth Wright / Nico Estrada-Stephen

Description: The 2020 MAQS Micro Surface Project will include a micro surface treatment on 87 local and collector streets throughout Olathe.

Justification: The 2020 Micro Surface Project provides a modified aggregate quickset surface treatment which seals and adds a skid resistant wearing surface to existing asphalt pavement.

Schedule:	Item	Date
Construction:	Bid Award	05/05/2020
	Completion	Late Summer 2020 -
Completion	estimate	
Council Actions:	Date	Amount
Approved in CIP (Street	2019-2023	\$89,300,000
Preservation Program)		
Project Authorization (2020 Street	01/07/2020	\$13,600,000
Preservation Program)		
Accept Bid/Award Contract	05/05/2020	\$1,060,214.52
Funding Sources:	Amount	CIP Year
2020 Street Preservation Program	\$1,121,000	2020
Expenditures:	Budget	Amount to Date
Staff	\$ 20,000	\$4,271
Base Repair Asphalt	\$ 20,000	\$ 794
Construction	\$1,061,000	\$ 0
Other Project Costs	<u>\$ 20,000</u>	<u>\$ 138</u>
Total	\$1,121,000	\$5,203