



Project Fact Sheet
Stormwater Rehabilitation Improvements Project
PN 2-C-004-21
February 16, 2021

Project Manager: Beth Wright / Scott Ward

Description: This project will replace existing brick curb inlets with new concrete structures and replace existing storm sewer street crossings that have deficient corrugated metal pipe with new reinforced concrete pipe.

Justification: This project will replace deficient underground infrastructure in advance of the City's street rehabilitation projects.

Comments: This project has received Johnson County SMAC Program funds which will provide for 50% of construction costs up to a maximum of \$250,000.

Schedule:	Item	Date
Construction:	Bid Award	02/16/2021
	Completion	Summer 2021 - Estimate
Council Actions:	Date	Amount
Approved in CIP	2021-2025	\$3,750,000
Accept Bid/Award Contract (CMP Replacement – Richardson)	02/16/2021	\$169,525.95
Accept Bid/Award Contract (CMP Lining – Mayer)	02/16/2021	\$142,500.75
Funding Sources:	Amount	CIP Year
SMAC Funds	\$250,000	2021
Stormwater Funds	\$500,000	2021
Expenditures:	Budget	Amount to Date
Construction	\$700,000	\$ 0
Staff Time	\$ 20,000	\$ 0
Inspection	\$ 30,000	\$ 0
Total	\$750,000	\$ 0