



Project Fact Sheet
Santa Fe, Ridgeview to Mur-Len,
Preliminary Engineering
PN 3-C-025-18
March 16, 2021

Attachment B

Project Manager: Beth Wright / Therese Vink

Description: This project will provide preliminary design of improvements to Santa Fe Street between Ridgeview Road and Mur-Len Road, including the interchange with I-35, to increase capacity and improve safety of the corridor.

Justification: This project was identified as the top priority for Transportation Master Plan as a near term priority project based on existing and future traffic volumes. This project is needed to address safety and capacity needs in the area as this corridor carries one of the highest volumes of traffic in the City and has a high crash rate.

Comments: The schedule for this project will be dependent upon receipt of federal funding. In order to put the City in a position to compete for Federal funding, the City must complete design of the project.

Schedule:	Item	Date
Design:	RFQ	02/20/2019
	Consultant Selection	06/04/2019
Land Acquisition: (if applicable)		TBD
Utility Relocation: (if applicable)		TBD
Construction:	Bid Award	TBD
	Completion	TBD
Council Actions:	Date	Amount
Approved in CIP	2019-2023	\$500,000
Project Authorization	02/05/2019	\$500,000
Professional Service Agreement	06/04/2019	\$499,345
Approved in CIP	2021-2025	\$4,450,000
Project Authorization	02/02/2021	\$4,450,000
Supplemental Agreement (Engineering)	03/16/2021	\$2,147,860
BUILD Grant Application	Spring 2023	
Project Authorization (Land, final design and construction)		
Supplemental Agreement (Final Design)		
Land Acquisition		
Utility Relocation Agreements		
Interlocal Agreements		
Accept Bid/Award Contract		
Funding Sources:	Amount	CIP Year
GO Bonds	\$4,450,000	2024
Expenditures:	Budget	Amount to Date

Attachment B

Design	\$3,600,000	\$375,841
Staff	\$ 100,000	\$0
<u>Contingency</u>	<u>\$ 750,000</u>	<u>\$0</u>
Total Current Authorization	\$4,450,000	\$375,841