



Project Fact Sheet
Santa Fe & Ridgeview Geometric Improvements
3-C-083-15
April 6, 2021

Project Manager: Beth Wright / Therese Vink

Description: This project will include the construction of a designated right turn lane and an additional thru lane for southbound traffic, an additional left turn lane, and additional thru lane and a designated right turn lane for eastbound traffic, an additional left turn lane, an additional thru lane and a designated right turn lane for northbound traffic along with an additional southbound lane on the south leg, an additional left turn lane and a third traveling lane on the east leg of the intersection. Also included will be median modifications to allow for increased storage in the left turn lanes on all legs of the intersection.

Justification: This project is needed to address the additional capacity needs in the area.

Comments: This project will also include the Arterial Mill and Overlay of Santa Fe from I-35 to Kansas City Road. This portion of the project will be paid for by the 2020 Street Preservation Program.

Schedule:	Item	Date
Design:	RFQ	05/02/2016
	Consultant Selection	08/02/2016
	Land Acquisition	10/01/2019
	Utility Relocation	03/01/2020
Construction:	NTP	05/31/2020
	Completion	03/01/2021
Council Actions:	Date	Amount
Project Authorization	03/15/2016	\$ 4,846,000
PSA with GBA	08/02/2016	\$ 386,928
Supp. No. 2 with GBA	05/15/2018	\$ 321,632
Authorization	11/06/2018	\$ 10,180,000
CARS Agreement	01/22/2019	\$ 2,918,000
Westar Easements	04/16/2019	N/A
ATMOS Agreement	04/16/2019	\$ 312,606.65
Accept Bid/Award Contract	05/05/2020	\$9,137,040.28
Change Order No 5 (Final)	04/06/2021	\$ 478,054.44
Funding Sources:	Amount	CIP Year
GO Bonds	\$8,180,000	2021
CARS	\$2,000,000	2020
Street Preservation	\$2,734,980	2019/2020
Water Rehabilitation	\$ 569,530	2018/2019
Sanitary Sewer Rehabilitation	\$ 586,855	2018/2019

Stormwater	\$ 511,742	2018/2019
Expenditures:	Budget	Amount to Date
Design	\$ 950,000	\$ 930,290
Land Acquisition	\$ 3,150,000	\$3,124,073
Staff	\$ 100,000	\$ 83,050
Utility Relocations	\$ 500,000	\$ 352,008
Construction	\$ 9,600,000	\$9,287,500
Inspection	\$ 125,000	\$ 102,055
Contingency/Other Project Costs	\$ 158,107	\$ 40,935
Total	\$14,583,107	\$13,919,911