



Project Fact Sheet
2025 MAQS Micro Surface Project
PN 3-P-008-25
April 1, 2025

Project Manager: Nate Baldwin / Hannah Snakenberg

Description: Modified Aggregate Quickset Surface (MAQS) treatment on one hundred eighty-one (181) local and collector streets and cul-de-sacs, totaling approximately 424,000 square yards of surface treatment and replacement of pavement markings.

Justification: This Street Preservation project will seal and add a skid resistant wearing surface to existing asphalt pavement.

Schedule:	Item	Date
Construction:	Bid Award	04/01/2025
	Completion	Fall 2025 - Estimate
Council Actions:	Date	Amount
Approved in CIP (Street Preservation Program)	2025-2029	\$ 110,380,000
Project Report (2025 Street Preservation Program)	01/07/2025	\$ 21,270,000
Accept Bid/Award Contract	04/01/2025	\$3,248,255.30
Funding Sources:	Amount	CIP Year
2025 Street Preservation Program	\$ 3,360,000	2025
Expenditures:	Budget	Amount to Date
Staff	\$ 30,000	\$ 9,328
Base Repair Asphalt	\$ 50,000	\$ 15,515
Construction	\$ 3,249,000	\$ 0
Other Project Costs	\$ 6,000	\$ 0
<u>Contingency</u>	<u>\$ 25,000</u>	<u>\$ 0</u>
Total	\$ 3,360,000	\$ 24,843