



CHANGE ORDER NO: 3 - FINAL
 CITY PROJECT NO. 2-R-005-23
 CONTRACT DATE: October 17, 2023
 CONTRACTOR: Kansas Heavy Construction, LLC
 ENGINEER: CDM Smith Inc.

PROJECT NAME: 2023 Storm System Rehabilitation Improvements Watershed 2
 ENCUMBRANCE NO. SCON-100276

ITEM#	DESCRIPTION	Original QTY	REVISED QTY	UNIT	ORIGINAL UNIT PRICE	REVISED UNIT PRICE	TOTAL
7***	98" x 63" RCP (ID OL20679)	51	16	LF	\$1,865.00	N/A	(\$65,275.00)
CO 3.1	88" x 54" RCP Transition Collar	0	1	LS	N/A	\$2,850.00	\$2,850.00
CO 3.2	Additional Pipe Mobilization	0	1	LS	N/A	\$7,300.00	\$7,300.00
CO 3.3	Uninstalled 88 x 54" Pipe Material	0	1	LS	N/A	\$23,690.00	\$23,690.00
CO 3.4	98 x 63" Size Deduction to 88 x 54"	0	51	LF	N/A	(\$100.00)	(\$5,100.00)
	Owner's Allowance	1	N/A	LS	\$40,198.87	\$0.00	(\$40,198.87)

DOCUMENTS SUPPORTING THIS CHANGE ORDER ARE TO BE ATTACHED

The Original Contract Sum	\$428,989.00
Net change by Previous Change Orders	\$0.00
The Contract Sum Prior to This Change Order Was	\$428,989.00
The Contract Sum Shall be (Unchanged) (Increased) Decreased by This Change Order.....	(\$76,733.87)
The New Contract Sum With All Approved Change Orders Will Be.....	\$352,255.13
Original Contract Time.....	N/A days
The Contract time Will Be (Unchanged) By.....	N/A days
The Contract Time With All Approved Change Orders Is	N/A days
The Day of Substantial Completion as of the Date of This Change Order Therefore Is.....	N/A

RECOMMENDED
 City of Olathe Public Works
 Project Manager - Mark Perry

APPROVED
 Kansas Heavy Construction, LLC
 Contractor

By: Mark Perry
 Date: 7/5/2024

By: [Signature]
 Date: 7-2-24

APPROVED
 CITY OF OLATHE, CITY ENGINEER
 By: Nate Baldwin
 Date: 7/5/24

By: _____
 City Clerk

AGREEMENT TO THIS _____ day of _____ 2024



CHANGE ORDER NO: 1
 CITY PROJECT NO. 2-R-006-23
 CONTRACT DATE: October 17, 2023
 CONTRACTOR: Kansas Heavy Construction, LLC
 ENGINEER: CDM Smith Inc.

PROJECT NAME: 2023 Storm System Rehabilitation Improvements Watershed 6
 ENCUMBRANCE NO. SCON-100277

ITEM#	DESCRIPTION	Original QTY	REVISED QTY	UNIT	ORIGINAL UNIT PRICE	REVISED UNIT PRICE	TOTAL
	Owner's Allowance	1	N/A	LS	\$50,000.00	\$0.00	(\$50,000.00)

DOCUMENTS SUPPORTING THIS CHANGE ORDER ARE TO BE ATTACHED

The Original Contract Sum	\$266,960.00
Net change by Previous Change Orders	\$0.00
The Contract Sum Prior to This Change Order Was	\$266,960.00
The Contract Sum Shall be (Unchanged) (Increased) Decreased by This Change Order.....	(\$50,000.00)
The New Contract Sum With All Approved Change Orders Will Be.....	\$216,960.00
Original Contract Time.....	N/A days
The Contract time Will Be (Unchanged) By.....	N/A days
The Contract Time With All Approved Change Orders is	N/A days
The Day of Substantial Completion as of the Date of This Change Order Therefore Is.....	N/A

RECOMMENDED
 City of Olathe Public Works
 Project Manager - Mark Perry
 By: Mark Perry
 Date: 7/15/2024

APPROVED
 Kansas Heavy Construction, LLC
 Contractor
 By: Mark Perry
 Date: 7-2-24

APPROVED
 CITY OF OLATHE, CITY ENGINEER
 By: Nate Baldwin
 Date: 7/15/2024

By: _____ AGREEMENT TO THIS _____ day of _____ 2024
 City Clerk



CHANGE ORDER NO: 5 - Final
 CITY PROJECT NO. 3-P-003-24
 CONTRACT DATE: April 2, 2024
 CONTRACTOR: McAnany Construction Inc
 ENGINEER: HNTB Corporation

PROJECT NAME: Sheridan St Arterial M&O
 ENCUMBRANCE NO. SCON-100376

ITEM#	DESCRIPTION	Original QTY	REVISED QTY	UNIT	ORIGINAL UNIT PRICE	REVISED UNIT PRICE	TOTAL
104*****	Asphaltic Surface (KCMMA A2) (2")	3,099	2,730	TONS	\$105.40	N/A	(\$38,892.60)
106*****	Crack Repair (6" Depth)	800	435	SY	\$97.83	N/A	(\$35,707.95)
107*****	Asphalt Base Repair (4" Depth)	760	728	SY	\$64.05	N/A	(\$2,049.60)
109*****	Remove Concrete Sidewalk (4')	2,738	2,809	LF	\$11.20	N/A	\$795.20
110*****	Remove Concrete Sidewalk (5')	288	428	LF	\$12.32	N/A	\$1,724.80
111*****	Remove Concrete Sidewalk (8')	526	719	LF	\$25.76	N/A	\$4,971.68
114*****	Remove Type A Curb & Gutter	475	532	LF	\$14.00	N/A	\$798.00
115*****	Remove Type A-1 Curb & Gutter	140	158	LF	\$14.00	N/A	\$252.00
116*****	Remove Type B Curb & Gutter	1,369	1,402	LF	\$14.00	N/A	\$462.00
117*****	Remove Type C Curb & Gutter	139	135	LF	\$14.00	N/A	(\$56.00)
118*****	Remove Type E Curb & Gutter	175	206	LF	\$14.00	N/A	\$434.00
122*****	Remove Concrete Drive Pavement (7")	297	572	SY	\$32.48	N/A	\$8,932.00
123*****	Remove Colored Stamped Concrete (8")	65	85	SY	\$38.08	N/A	\$761.60
125*****	Concrete Sidewalk (4')	1,097	1,139	LF	\$40.32	N/A	\$1,693.44
126*****	Concrete Sidewalk (5')	288	428	LF	\$44.80	N/A	\$6,272.00
127*****	Concrete Sidewalk (8')	2,167	2,277	LF	\$61.60	N/A	\$6,776.00
128*****	Concrete Trail (10')	149	150	LF	\$78.40	N/A	\$78.40
129*****	Type A Curb & Gutter	475	532	LF	\$45.92	N/A	\$2,617.44
130*****	Type A-1 Curb & Gutter	140	158	LF	\$50.40	N/A	\$907.20
131*****	Type B Curb & Gutter	1,369	1,402	LF	\$45.92	N/A	\$1,515.36
132*****	Type C Curb & Gutter	139	135	LF	\$45.92	N/A	(\$183.68)
133*****	Type E Curb & Gutter	175	206	LF	\$45.92	N/A	\$1,423.52
139*****	Concrete Drive Pavement (7")	416	537	SY	\$117.60	N/A	\$14,229.60
140*****	Colored Stamped Concrete (8")	65	85	SY	\$235.20	N/A	\$4,704.00
145*****	Sodding	1,375	1,515	SY	\$10.64	N/A	\$1,489.60
150*****	Pavement Marking, 6" White Line (Preformed Thermoplasti	1,575	1,837	LF	\$5.60	N/A	\$1,467.20
168*****	Remove & Replace Concrete Sidewalk (Waterline)	45	152	SY	\$112.00	N/A	\$11,984.00
170*****	Install Type II Sidewalk Ramp (Waterline)	3	1	EA	\$4,088.00	N/A	(\$8,176.00)
171*****	Install Type III Sidewalk Ramp (Waterline)	2	0	EA	\$4,144.00	N/A	(\$8,288.00)
172*****	Remove & Replace Residential Drive (Waterline)	31	90	SY	\$140.00	N/A	\$8,260.00
173*****	Remove & Replace Concrete Curb & Gutter (Waterline)	251	385	LF	\$57.12	N/A	\$7,654.08
303*****	Aggregate Base Course (Modified AB-3) (4") (Sidewalk)	364	380	TONS	\$72.80	N/A	\$1,164.80
306*****	Remove Type B Curb & Gutter	371	510	LF	\$14.00	N/A	\$1,946.00
307*****	Remove Type C Curb & Gutter	193	162	LF	\$14.00	N/A	(\$434.00)
310*****	Remove Concrete Drive Pavement (7")	404	595	SY	\$32.48	N/A	\$6,203.68
312*****	Concrete Sidewalk (3') (6" Special)	190	280	LF	\$50.40	N/A	\$4,536.00
313*****	Concrete Sidewalk (4') (6" Special)	79	80	LF	\$52.64	N/A	\$52.64
315*****	Type A Curb & Gutter	40	0	LF	\$45.92	N/A	(\$1,836.80)
316*****	Type B Curb & Gutter	384	510	LF	\$45.92	N/A	\$5,785.92
317*****	Type C Curb & Gutter	140	162	LF	\$45.92	N/A	\$1,010.24
321*****	Concrete Drive Pavement (7")	594	595	SY	\$117.60	N/A	\$117.60
326*****	Pedestrian Lighting (Sheridan St. / Mur-Len Rd.)	1	N/A	LS	\$196,299.04	\$197,299.04	\$1,000.00
332*****	Wood Privacy Fence (6') with Metal Posts (Mid America Naz	86	94	LF	\$64.96	N/A	\$519.68
333*****	Traffic Control	1	N/A	LS	\$3,360.00	\$5,890.00	\$2,530.00
	Owner's Allowance				\$6,474.61	\$0.00	(\$6,474.61)

DOCUMENTS SUPPORTING THIS CHANGE ORDER ARE TO BE ATTACHED

The Original Contract Sum	\$2,637,062.83
Net change by Previous Change Orders	\$0.00
The Contract Sum Prior to This Change Order Was	\$2,637,062.83
The Contract Sum Shall be (Unchanged) (Increased) (Decreased) by This Change Order.....	\$12,970.44
The New Contract Sum With All Approved Change Orders Will Be.....	\$2,650,033.27

Original Contract Time..... N/A days
The Contract time Will Be _____
(Unchanged) By..... N/A days
The Contract Time With All Approved Change _____
Orders is _____ N/A days
The Day of Substantial Completion as of the _____
Date of This Change Order Therefore is..... N/A

RECOMMENDED
City of Olathe Public Works
Project Manager - Austin Lamparter
By: Austin Lamparter
Date: 11/22/2024

APPROVED
McAnany Construction Inc
Contractor
By: Zachary Tincher
Date: 11/22/2024

APPROVED
CITY OF OLATHE, CITY ENGINEER
By: Nate Baldwin
Nate Baldwin
Date: 12/3/2024

By: _____ AGREEMENT TO THIS _____ day of _____ 2024
City Clerk