



Design-Build Contract Amendment

For Use with DBIA Document No. 525, *Standard Form of Agreement Between Owner and Design-Builder – Lump Sum* (2010 Edition) and DBIA Document No. 530, *Standard Form of Agreement Between Owner and Design-Builder – Cost Plus Fee with an Option for A Guaranteed Maximum Price* (2010 Edition)

Amendment Number: 01	Amendment Effective Date: (if blank, use the date when executed by both parties)
Project: Olathe Parks Maintenance Facility 56 Hwy & S. Robinson Dr. Olathe, KS 66061	Design-Builder's Project No: 01-07-0929
	Date of Agreement: November 6, 2018
Owner: The City of Olathe, Kansas P.O. Box 768 Olathe, Kansas 66051	Design-Builder: McCownGordonConstruction 850 Main Street Kansas City, Missouri 64105

Scope of Amendment:
(describe here or refer to attached document)

Exhibit A.1 - Narrative and GMP
Exhibit B.1 - Construction Schedule
Exhibit C.1 - Contract Document Log

By executing this Amendment, Owner and Design-Builder agree to modify the Agreement as stated above. Upon execution, this Amendment becomes a Contract Document issued in accordance with DBIA Document No. 535, *Standard Form of General Conditions of Contract Between Owner and Design-Builder*, (2010 Edition). There is no change in the Contract Price or Contract Time.

OWNER:

By: _____
Printed Name: _____
Title: _____
Date: _____

DESIGN-BUILDER:

By: JEFFREY P. PLACK
Printed Name: Plack
Title: CFO
Date: 6.12.2019

EXHIBIT A.1 – NARRATIVE AND GMP

CITY OF OLATHE | OLATHE PARKS MAINTENANCE FACILITY | OLATHE, KS
CONTRACT AMENDMENT NO. 01. | 06/12/2019

EXECUTIVE SUMMARY

This Guaranteed Maximum Price (GMP) Contract Amendment 01 Proposal is the first of two amendments for the construction of a 23,500 square foot floor slab with a 6,900 square foot mezzanine for the total 30,400 square foot of PEMB on an approximate 4-acre site. Contract Amendment No. 01 is based on documents in Bid Package #1: Site Infrastructure, Site, Footings and Foundation and PEMB as developed by the Clark Enersen Partners and its respective consultants and as identified in the Contract Document log provided in Exhibit C.1 with modifications set forth in the clarifications and exclusions below.

GMP COST SUMMARY

Our Contract Amendment No. 01 is based on the below items:

- The current GMP Contract Amount is **\$418,600** (DBIA 530 Standard Form of Agreement Between Owner and Design-Builder dated November 6, 2018)
- The GMP Proposal for this Contract Amendment per scope and Contract Documents is **\$5,040,927.**

The new project GMP would be set at **\$5,459,527** based on the previously approved DBIA 530 and the addition of this Contract Amendment No. 1.

Contract Amendment No. 01 is based on the entire project being awarded to MGC including the scope within this Contract Amendment and the future Contract Amendments which will include, but not limited to the Core and Shell, and Interior Finishes. If the entire project is not awarded to MGC, these costs will need to be modified accordingly.

SCHEDULE OF ALLOWANCES

The following allowances are included within the project will be tracked and managed as the project progress. If additional funds beyond the allowance are required, change orders will incorporate these additional funds. If there are remaining funds, all remaining funds will be re-allocated within the project until the project is completed, at which point any saving will be returned to the owner.

- | | |
|--|----------|
| 1. Conduit for fiber optic cabling (fiber optic cabling others): | \$25,000 |
|--|----------|

EXHIBIT A.1 – NARRATIVE AND GMP

CITY OF OLATHE | OLATHE PARKS MAINTENANCE FACILITY | OLATHE, KS
CONTRACT AMENDMENT NO. 01. | 06/12/2019

DOCUMENTATION

This estimate is based on the following information:

Description	Author	Reference Date
Geotechnical Report	Terracon	04/17/2019
Design Development Package (PEMB)	The Clark Enersen Partners	04/16/2019
Mass Excavation Specifications	The Clark Enersen Partners	05/15/2019
Footing and Foundations Package	The Clark Enersen Partners	05/17/2019
Addendum #1	The Clark Enersen Partners	05/22/2019
Addendum #2	The Clark Enersen Partners	05/31/2019
CAD Grading File	SK Design Group, Inc.	06/03/2019

SCHEDULE

See attached schedule (Exhibit B.1), which is based on the execution of this document and the receipt of a Notice to Proceed (NTP) by June 18, 2019. The Substantial Completion date will be established in future exhibits once all scopes are bid and durations have been confirmed.

Schedule is based on receipt of permits as outline in the attached schedule.

CLARIFICATIONS

1. The GMP #1 includes a 7" thick slab on grade. If additional reinforcement or slab thickness is required to accommodate a radiant heating floor system, cost adjustments will be included in a future GMP Amendment.
2. Earthwork to be completed in accordance to the Overall Grading Plan which does not include earthwork or grading for the future connection to Old 56
3. All excess soil is to remain on site, pricing does not include haul-off of excess soils
4. Trench excavation for the Site Utilities will be performed by means of blasting for rock removal
5. Design and Preconstruction Fee cost based on the percentages outlined in the DBIA 530 are included based on a proposed adjusted design build budget of \$9,829,471 for an adjusted design fee totaling \$647,228. Design and Preconstruction Fees will be adjusted accordingly in future Contract Amendments based on any changes to the total construction value.
6. General Conditions for the site infrastructure, site, and building foundations are included. General Conditions for the building and remaining scopes of work will be included in future amendments.
7. Please note, due to recent natural disasters and pending tariffs, certain uncontrollable and currently unknown cost impacts and/or schedule delays relating to material procurement may be incurred that could impact this proposed Contract Amendment price and schedule. While we will work diligently to mitigate potential impacts (which we are currently working to understand), these potential impacts may be unavoidable and as such we reserve our right to make claim for potential cost and/or schedule impacts relating to this issue.

EXHIBIT A.1 – NARRATIVE AND GMP

CITY OF OLATHE | OLATHE PARKS MAINTENANCE FACILITY | OLATHE, KS
CONTRACT AMENDMENT NO. 01. | 06/12/2019

GENERAL

Inclusions

1. McCownGordon Construction Performance and Payment bonds are included
2. Construction contingency is for use by the Construction Manager (CM) to complete the GMP and may be used for such items as scope gaps, acceleration, etc. as required to complete the project and meet obligations of the schedule and design documents
3. Costs included in the GMP are not included as line item allowances; these costs are included for use by the CM to track the cost of the work items as required. Individual cost may overrun, under run, or be used for other items not specifically outlined as a cost item, as required to complete the work.
4. The Construction Schedule is based on the work being performed during normal business hours.

Exclusions

1. Soft costs and development fees that are not clearly defined
2. Relocation of any unforeseen, existing utilities
3. Hazardous materials abatement & testing (if encountered)
4. Special inspections and construction testing expenses
5. Building permit and plan review fees
6. City excise tax, park & recreation fee or traffic impact fee assessments
7. Temporary seeding

GMP AMENDMENT NO.1

OLATHE PUBLIC WORKS | OLATHE PARKS MAINTENANCE FACILITY | OLATHE, KS
| 06/12/2019

#	DESCRIPTION	GMP Amendment No. 1	NOTES
1.A	General Conditions	254,465	
1.B	Allowances	25,000	
1.C	Final Cleanup	12,243	
2.B	Earthwork	436,360	
2.C	Utilities	957,835	
2.D	Site Concrete	202,318	
2.E	Asphalt Paving	492,553	
3.A	Flatwork & Structural Concrete	845,491	
13.A	Special Construction (Metal Building)	1,094,434	
	5% Design Contingency	0	
	3% Construction Contingency	129,618	
	Design and Engineering	647,228	
	Contract Administration	83,550	
	3.95% Design-Builders Fee	215,648	
	1.15 % Performance & Payment Bonds	62,784	
SUBTOTALS			
		\$5,459,527	

EXHIBIT B.1

ID	Task Mode	Outline Level	WBS	Task Name	Duration	Start	Finish	O	N	D	Half 1, 2019					Half 2, 2019					Half 1, 2020					Half 2, 2020								
											J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
68			3.5.2.2	Footings/foundation reinforcing	10 days	Wed 6/19/19	Tue 7/2/19											Footings/foundation reinforcing																
69			3.5.2.3	Utilities	10 days	Wed 6/19/19	Tue 7/2/19											Utilities																
70			3.5.2.4	Remaining submittals	20 days	Wed 8/7/19	Wed 9/4/19												Remaining submittals															
71			2.5.3	Shop Drawing Approval	81 days	Fri 5/24/19	Wed 9/18/19																											
72			3.5.3.1	Pre-engineered metal building (PEMB)	10 days	Fri 5/24/19	Fri 6/7/19											Pre-engineered metal building (PEMB)																
73			3.5.3.2	Footings/foundation reinforcing	5 days	Wed 7/3/19	Wed 7/10/19											Footings/foundation reinforcing																
74			3.5.3.3	Utilities	10 days	Wed 7/3/19	Wed 7/17/19											Utilities																
75			3.5.3.4	Remaining submittals	10 days	Thu 9/5/19	Wed 9/18/19												Remaining submittals															
76			2.5.4	Fabrication/Delivery	101 days	Mon 6/10/19	Wed 10/30/19																											
77			3.5.4.1	Pre-engineered metal building (PEMB)	60 days	Mon 6/10/19	Tue 9/3/19											Pre-engineered metal building (PEMB)																
78			3.5.4.2	Footings/foundation reinforcing	10 days	Thu 7/11/19	Wed 7/24/19											Footings/foundation reinforcing																
79			3.5.4.3	Utilities	15 days	Thu 7/18/19	Wed 8/7/19											Utilities																
80			3.5.4.4	Remaining procurement	30 days	Thu 9/19/19	Wed 10/30/19												Remaining procurement															
81			1.6	Construction	212 days	Thu 6/27/19	Tue 4/28/20																											
82			2.6.1	Quality	60 days	Thu 6/27/19	Fri 9/20/19																											
83			3.6.1.1	Pre-Install Meetings	60 days	Thu 6/27/19	Fri 9/20/19																											
84			4.6.1.1.1	Pre-Installation meetings on various scopes throughout project	60 days	Thu 6/27/19	Fri 9/20/19											Pre-Installation meetings on various scopes throughout project																
85			2.6.2	Site Infrastructure	91 days	Thu 6/27/19	Mon 11/4/19																											
86			3.6.2.1	Mobilize	2 days	Thu 6/27/19	Fri 6/28/19											Mobilize																
87			3.6.2.2	Install erosion control	3 days	Mon 7/1/19	Wed 7/3/19											Install erosion control																
88			3.6.2.3	Strip & stockpile topsoil	3 days	Fri 7/5/19	Tue 7/9/19											Strip & stockpile topsoil																
89			3.6.2.4	Cut/Fill & balance site	10 days	Thu 7/11/19	Fri 7/26/19											Cut/Fill & balance site																
90			3.6.2.6	Rough grading for new roads	7 days	Fri 7/26/19	Mon 8/5/19											Rough grading for new roads																
91			3.6.2.7	Storm sewer installation	15 days	Thu 8/8/19	Fri 8/30/19											Storm sewer installation																
92			3.6.2.8	Sanitary sewer installation	15 days	Tue 9/3/19	Thu 9/26/19												Sanitary sewer installation															
93			3.6.2.9	Water line installation	10 days	Fri 9/27/19	Fri 10/11/19												Water line installation															
94			3.6.2.16	Fine Grade for Asphalt Pavement	3 days	Mon 10/14/19	Wed 10/16/19													Fine Grade for Asphalt Pavement														
95			3.6.2.17	Curb & Gutter	6 days	Thu 10/17/19	Thu 10/24/19													Curb & Gutter														
96			3.6.2.18	Backfill Behind Curb & Gutter	3 days	Fri 10/25/19	Tue 10/29/19													Backfill Behind Curb & Gutter														
97			3.6.2.19	Asphalt Pavement Roads	3 days	Wed 10/30/19	Fri 11/1/19													Asphalt Pavement Roads														
98			3.6.2.20	Traffic Marking	1 day	Mon 11/4/19	Mon 11/4/19														Traffic Marking													
99			2.6.11	Building Site	170 days	Mon 7/22/19	Mon 3/23/20																											
100			3.6.11.25	Building pad sub grade w/ LVM	3 days	Mon 7/22/19	Thu 7/25/19											Building pad sub grade w/ LVM																
101			3.6.11.26	Light Pole Bases	1 day	Mon 10/14/19	Mon 10/14/19													Light Pole Bases														
102			3.6.11.27	Under Ground Electric	5 days	Tue 10/15/19	Mon 10/21/19													Under Ground Electric														
103			3.6.11.28	Curb & Gutter	10 days	Tue 12/10/19	Mon 12/30/19														Curb & Gutter													
104			3.6.11.33	Backfill Behind Curb & Gutter	3 days	Tue 12/31/19	Fri 1/3/20														Backfill Behind Curb & Gutter													
105			3.6.11.29	Concrete Pavement on Site	5 days	Mon 1/6/20	Mon 1/13/20															Concrete Pavement on Site												
106			3.6.11.30	Asphalt Pavement on Site	2 days	Mon 3/9/20	Tue 3/10/20																Asphalt Pavement on Site											
107			3.6.11.34	Pavement Markings	1 day	Wed 3/11/20	Wed 3/11/20																Pavement Markings											
108			3.6.11.31	Sidewalks	3 days	Tue 12/10/19	Thu 12/12/19														Sidewalks													
109			3.6.11.35	Site Signage	1 day	Fri 12/13/19	Fri 12/13/19														Site Signage													
110			3.6.11.32	Landscaping	5 days	Mon 3/16/20	Mon 3/23/20																	Landscaping										
111			2.6.3	Foundations/Underground work	23 days	Fri 7/26/19	Fri 8/30/19																											
112			3.6.3.1	Footings & Foundations	7 days	Fri 7/26/19	Mon 8/5/19											Footings & Foundations																
113			3.6.3.2	Under slab Plumbing/Electrical	10 days	Wed 8/7/19	Wed 8/21/19											Under slab Plumbing/Electrical																
114			3.6.3.3	Slab-on-grade	7 days	Fri 8/16/19	Tue 8/27/19											Slab-on-grade																
115			3.6.3.4	Cure Slab On Grade	3 days	Wed 8/28/19	Fri 8/30/19											Cure Slab On Grade																
116			2.6.4	Structure	26 days	Wed 9/4/19	Tue 10/15/19																											
117			3.6.4.1	Pre-Engineered Metal Building Structure	18 days	Wed 9/4/19	Wed 10/2/19												Pre-Engineered Metal Building Structure															
118			3.6.4.2	Mezzanine Structure	2 days	Thu 10/3/19	Fri 10/4/19												Mezzanine Structure															
119			3.6.4.3	Place Mezzanine SOMD	2 days	Mon 10/7/19	Tue 10/8/19												Place Mezzanine SOMD															
120			3.6.4.4	Set Steel Stairs	3 days	Wed 10/9/19	Fri 10/11/19												Set Steel Stairs															
121			3.6.4.5	Set Steel Handrails	2 days	Mon 10/14/19	Tue 10/15/19												Set Steel Handrails															
122			2.6.5	Enclosure-Administration Area	24 days	Thu 10/3/19	Fri 11/8/19																											
123			3.6.5.1	Building Roof	4 days	Thu 10/10/19	Tue 10/15/19												Building Roof															
124			3.6.5.11	Set Exterior Door Frames	1 day	Thu 10/3/19	Thu 10/3/19												Set Exterior Door Frames															
125			3.6.5.12	Exterior Roof Soffits	3 days	Wed 10/16/19	Fri 10/18/19												Exterior Roof Soffits															
126			3.6.5.4	Exterior Masonry Walls Building Façade	2 days	Thu 10/17/19	Fri 10/18/19												Exterior Masonry Walls Building Façade															
127			3.6.5.13	Exterior Metal Wall Panels																														

Current Drawings

Drawing No.	Drawing Title	Revision No.	Drawing Date	Received Date	Set
Civil					
C2.01	Overall Layout Plan	1	05/31/2019		Addendum No. 02 (05/31/19)
C2.11	Site Utility Profiles	1	05/31/2019		Addendum No. 02 (05/31/19)
C2.51	Drainage Area Map	1	05/31/2019		Addendum No. 02 (05/31/19)
C3.01	Roadway Grading Plan	0	04/16/2019		DD3 Drawings (04/16/19)
C3.02	Detention Grading Plan	0	05/31/2019		Addendum No. 02 (05/31/19)
C3.03	Erosion Control Plan Phase 2	0	05/31/2019		Addendum No. 02 (05/31/19)
C3.10	Erosion Control Details -1	0	05/31/2019		Addendum No. 02 (05/31/19)
C3.11	Erosion Control Details - 2	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.01	Site Utility Plan	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.02	Public Road Plan and Profile -1	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.03	Public Road Plan and Profile - 2	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.05	Overall Grading Plan	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.10	Public Road Details -1	1	05/31/2019		Addendum No. 02 (05/31/19)
C4.21	Public Storm Sewer Plan & Profile -1	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.22	Public Storm Sewer Plan Si Profile - 2	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.23	Public Storm Sewer Plan & Profile - 3	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.30	Storm Sewer Details -1	0	05/31/2019		Addendum No. 02 (05/31/19)
C4.31	Storm Sewer Details - 2	0	05/31/2019		Addendum No. 02 (05/31/19)
C5.01	Public Sanitary Sewer Extension Cover	1	05/31/2019		Addendum No. 02 (05/31/19)
C5.05	Sanitary Sewer Plan & Profile -1	1	05/31/2019		Addendum No. 02 (05/31/19)
C5.06	Sanitary Sewer Plan & Profile - 2	1	05/31/2019		Addendum No. 02 (05/31/19)
C5.07	Sanitary Sewer Plan & Profile - 3	1	05/31/2019		Addendum No. 02 (05/31/19)
C5.10	Public Sanitary Sewer Details	1	05/31/2019		Addendum No. 02 (05/31/19)
C6.01	Public WaterMain Extension Cover	1	05/31/2019		Addendum No. 02 (05/31/19)
C6.02	Public WaterMain Plan and Profile -1	1	05/31/2019		Addendum No. 02 (05/31/19)
C6.03	Public WaterMain Plan and Profile - 2	1	05/31/2019		Addendum No. 02 (05/31/19)
C6.04	Public WaterMain Plan and Profile - 3	1	05/31/2019		Addendum No. 02 (05/31/19)
C6.05	Public WaterMain Plan and Profile - 4	1	05/31/2019		Addendum No. 02 (05/31/19)
C6.06	Public WaterMain Plan and Profile - 5	1	05/31/2019		Addendum No. 02 (05/31/19)
C6.10	Public WaterMain Details	1	05/31/2019		Addendum No. 02 (05/31/19)
General					
G000	Title Sheet and Drawing Index	1	05/22/2019		Addendum No. 01 (05/22/19)
G0.00	Title Sheet & Drawing Index	0	04/16/2019		DD3 Drawings (04/16/19)
G0.01	General Notes, Symbols & Abbreviations	0	04/16/2019		DD3 Drawings (04/16/19)
G0.10	Code Compliance Plan	0	04/16/2019		DD3 Drawings (04/16/19)

Current Specifications

Number	Description	Revision	Issued Date	Received Date	Set
00 - Procurement and Contracting Requirements					
00 00 00 - 1	Appendix	1	05/22/19		Addendum No. 01
00 00 03	Project Manual	0	05/15/19		Mass Excavation Package
00 00 03 - 1	Table of Content	1	05/17/19		Footing & Foundation Package
00 70 70 - 1	Geotechnical Data	0	05/15/19		Mass Excavation Package
01 - General Requirements					
01 10 00 - 1	Summary	1	05/17/19		Footing & Foundation Package
01 25 00 - 1	Substitution Procedures	1	05/17/19		Footing & Foundation Package
01 26 00 - 1	Contract Modification Procedures	1	05/17/19		Footing & Foundation Package
01 29 00 - 1	Payment Procedures	1	05/17/19		Footing & Foundation Package
01 31 00 - 1	Project Management and Coordination	1	05/17/19		Footing & Foundation Package
01 33 00 - 1	Submittal Procedures	1	05/17/19		Footing & Foundation Package
01 40 00 - 1	Quality Requirements	1	05/17/19		Footing & Foundation Package
01 50 00 - 1	Temporary Facilities and Controls	1	05/17/19		Footing & Foundation Package
01 57 13 - 1	Temporary Erosion and Sediment Control SWPPP	0	05/15/19		Mass Excavation Package
01 73 00 - 1	Execution	1	05/17/19		Footing & Foundation Package
01 77 00 - 1	Closeout Procedures	1	05/17/19		Footing & Foundation Package
01 78 23 - 1	Operation and Maintenance Data	1	05/17/19		Footing & Foundation Package
01 78 39 - 1	Project Record Documents	1	05/17/19		Footing & Foundation Package
01 79 00 - 1	Demonstration and Training	1	05/17/19		Footing & Foundation Package
1 - 1 - Unknown					
1	Project Manual	1	05/17/19		Footing & Foundation Package
2 - 2 - Unknown					
2	Geotechnical Engineering Report	1	05/17/19		Footing & Foundation Package
3 - 3 - Unknown					
3	Introduction	1	05/17/19		Footing & Foundation Package
03 - Concrete					
03 30 00 - 1	Cast In Place Concrete	0	05/17/19		Footing & Foundation Package
04 - Masonry					
04 22 00 - 1	Concrete Unit Masonry	0	05/17/19		Footing & Foundation Package
4 - 4 - Unknown					
4	Project Description	1	05/17/19		Footing & Foundation Package
05 - Metals					
05 31 00 - 1	Steel Decking	0	05/17/19		Footing & Foundation Package
5 - 5 - Unknown					

Number	Description	Revision	Issued Date	Received Date	Set
5	Geotechnical Overview	1	05/17/19		Footing & Foundation Package
6 - 6 - Unknown					
6	Earthwork	1	05/17/19		Footing & Foundation Package
7 - 7 - Unknown					
7	Grading and Drainage	1	05/17/19		Footing & Foundation Package
8 - 8 - Unknown					
8	Floor Slabs	1	05/17/19		Footing & Foundation Package
9 - 9 - Unknown					
9	Pavements	1	05/17/19		Footing & Foundation Package
10 - Specialties					
10	General Comments	1	05/17/19		Footing & Foundation Package
11 - Equipment					
11	Figures	1	05/17/19		Footing & Foundation Package
12 - Furnishings					
12	Attachments	1	05/17/19		Footing & Foundation Package
13 - Special Construction					
13	Exploration and Testing Procedures	1	05/17/19		Footing & Foundation Package
1300 - 1	Asphaltic Concrete Pavement	0	05/22/19		Addendum No. 01
14 - Conveying Equipment					
14	Site Location and Exploration Plans	0	05/17/19		Footing & Foundation Package
1400 - 1	Portland Cement Concrete Pavement	0	05/22/19		Addendum No. 01
15 - RESERVED FOR FUTURE EXPANSION					
15	Exploration Results	1	05/17/19		Footing & Foundation Package
16 - RESERVED FOR FUTURE EXPANSION					
16	Boring Log No.. B-1	0	05/17/19		Footing & Foundation Package
17 - RESERVED FOR FUTURE EXPANSION					
17	Boring Log No.. B-2	1	05/17/19		Footing & Foundation Package
18 - RESERVED FOR FUTURE EXPANSION					
18	Boring Log No.. B-3	1	05/17/19		Footing & Foundation Package
19 - RESERVED FOR FUTURE EXPANSION					
19	Boring Log No.. B-4	2	05/17/19		Footing & Foundation Package
20 - RESERVED FOR FUTURE EXPANSION					
20	Boring Log No.. B-5	1	05/17/19		Footing & Foundation Package
2000 - 1	Concrete Construction	0	05/22/19		Addendum No. 01
21 - Fire Suppression					
21	Boring Log No.. B-6	1	05/17/19		Footing & Foundation Package
22 - Plumbing					
22	Boring Log No.. B-7	1	05/17/19		Footing & Foundation Package
23 - Heating, Ventilating, and Air Conditioning (HVAC)					

Number	Description	Revision	Issued Date	Received Date	Set
23	Boring Log No.. B-8	1	05/17/19		Footing & Foundation Package
24 - RESERVED FOR FUTURE EXPANSION					
24	Boring Log No.. B-9	1	05/17/19		Footing & Foundation Package
25 - Integrated Automation					
25	Boring Log No.. B-10	1	05/17/19		Footing & Foundation Package
26 - Electrical					
26	Boring Log No.. B-11	1	05/17/19		Footing & Foundation Package
27 - Communications					
27	Supporting Information	1	05/17/19		Footing & Foundation Package
28 - Electronic Safety and Security					
28	General Notes	1	05/17/19		Footing & Foundation Package
29 - RESERVED FOR FUTURE EXPANSION					
29	Unified Soil Classificattio System	1	05/17/19		Footing & Foundation Package
30 - RESERVED FOR FUTURE EXPANSION					
30	Description of Rock Properties	1	05/17/19		Footing & Foundation Package
3000 - 1	Sanitary Sewers	0	05/22/19		Addendum No. 01
31 - Earthwork					
31	Boring Log No. B-8	0	05/15/19		Mass Excavation Package
31 00 00 - 1	Earthwork (Maintenance Facility Site)	1	05/22/19		Addendum No. 01
31 10 00 - 1	Site Clearing	0	05/15/19		Mass Excavation Package
31 20 00 - 1	Earth Moving	0	05/15/19		Mass Excavation Package
3100 - 1	Sanitary Sewer Manholes	0	05/22/19		Addendum No. 01
32 - Exterior Improvements					
32	Boring Log No. B-9	0	05/15/19		Mass Excavation Package
32 13 13 - 1	Concrete Paving	0	05/22/19		Addendum No. 01
32 17 23 - 1	Pavement Markings	0	05/22/19		Addendum No. 01
33 - Utilities					
33	Boring Log No. B-10	0	05/15/19		Mass Excavation Package
33 11 00 - 1	Water Utility Distribution Piping	0	05/22/19		Addendum No. 01
33 31 00 - 1	Sanitary Utility Sewerage Piping	0	05/22/19		Addendum No. 01
33 41 00 - 1	Storm Utility Drainage Piping	0	05/15/19		Mass Excavation Package
34 - Transportation					
34	Boring Log No. B-11	0	05/15/19		Mass Excavation Package
35 - Waterway and Marine Construction					
35	Supporting Information	0	05/15/19		Mass Excavation Package
36 - RESERVED FOR FUTURE EXPANSION					
36	General Notes	0	05/15/19		Mass Excavation Package
37 - RESERVED FOR FUTURE EXPANSION					
37	Unified Soil Classification Systems	0	05/15/19		Mass Excavation Package

Number	Description	Revision	Issued Date	Received Date	Set
38 - RESERVED FOR FUTURE EXPANSION					
38	Description of Rock Properties	0	05/15/19		Mass Excavation Package
39 - RESERVED FOR FUTURE EXPANSION					
39	Stormwater Pollution Prevention Plan (SWPPP)	0	05/15/19		Mass Excavation Package
60 - 60 - Unknown					
6000 - 1	Water Lines	0	05/22/19		Addendum No. 01
66 - 66 - Unknown					
66061	Olathe, Kansas	0	05/17/19		Footing & Foundation Package
91 - 91 - Unknown					
9100 - 1	Pavement Markings	0	05/22/19		Addendum No. 01
AD - AD - Unknown					
ADD1 - 1	General	0	05/22/19		Addendum No. 01

Drawing No.	Drawing Title	Revision No.	Drawing Date	Received Date	Set
Landscape					
L2.01	Site Layout Plan	1	05/31/2019		Addendum No. 02 (05/31/19)
L3.00	Maintenance Facility Site Grading Plan	0	05/22/2019		Addendum No. 01 (05/22/19)
L3.01	Site Grading Plan	0	05/31/2019		Addendum No. 02 (05/31/19)
L3.02	Maintenance Facility Erosion Control Plan	0	05/31/2019		Addendum No. 02 (05/31/19)
L4.01	Site Planting Plan	0	05/31/2019		Addendum No. 02 (05/31/19)
L6.01	Maintenance Facility Site Details	1	05/31/2019		Addendum No. 02 (05/31/19)
Mechanical					
M0.00	Mechanical Abbreviations, Symbols & Notes	0	04/16/2019		DD3 Drawings (04/16/19)
M0.01	Mechanical Site Plan	0	05/31/2019		Addendum No. 02 (05/31/19)
M1.01	First Floor HVAC Plans	0	04/16/2019		DD3 Drawings (04/16/19)
M1.02	Mezzanine HVAC Plan	0	04/16/2019		DD3 Drawings (04/16/19)
M2.01	Below Floor Plumbing Plans	0	04/16/2019		DD3 Drawings (04/16/19)
M2.02	First Floor Plumbing Plans	0	04/16/2019		DD3 Drawings (04/16/19)
M3.01	Enlarged Mechanical Room Plans	0	04/16/2019		DD3 Drawings (04/16/19)
M3.02	Mechanical Roof Plan	0	04/16/2019		DD3 Drawings (04/16/19)
M4.01	Heating Water Piping Schematic	0	04/16/2019		DD3 Drawings (04/16/19)
M4.02	Plumbing Systems Piping Schematics	0	04/16/2019		DD3 Drawings (04/16/19)
Structural					
S0.00	Structural Notes	1	05/22/2019		Addendum No. 01 (05/22/19)
S1.01	Footing & Foundation Plan	0	05/22/2019		Addendum No. 01 (05/22/19)
S1.01	Footing & Foundation Plan	1	05/31/2019		Addendum No. 02 (05/31/19)
S2.01	Framing Plan	1	05/22/2019		Addendum No. 01 (05/22/19)
S3.01	TOP & BOT.	2	05/31/2019		Addendum No. 02 (05/31/19)
Architectural					
A0.00	Wall Type Schedule & Details	0	04/16/2019		DD3 Drawings (04/16/19)
A0.01	Typical Interior Stud Framing Details	0	04/16/2019		DD3 Drawings (04/16/19)
A1.10	First Floor Orientation Plan	1	05/22/2019		Addendum No. 01 (05/22/19)
A1.11	First Floor Plan -Area A	0	04/16/2019		DD3 Drawings (04/16/19)
A1.12	First Floor Plan -Area B & Area C	0	05/31/2019		Addendum No. 02 (05/31/19)
A1.13	Mezzanine Floor Plan	0	04/16/2019		DD3 Drawings (04/16/19)
A1.20	First Floor Reflected Ceiling Plan	0	04/16/2019		DD3 Drawings (04/16/19)
A1.21	Mezzanine Reflected Ceiling Plan	0	04/16/2019		DD3 Drawings (04/16/19)
A1.30	Roof Plan	0	04/16/2019		DD3 Drawings (04/16/19)
A2.10	Exterior Elevations	0	04/16/2019		DD3 Drawings (04/16/19)
A3.10	Building Cross Sections	0	04/16/2019		DD3 Drawings (04/16/19)
A5.10	Vertical Circulation Enlarged Plans & Sections	0	04/16/2019		DD3 Drawings (04/16/19)
A6.10	Enlarged Restroom Plans, Elevations, Schedule & Details	0	04/16/2019		DD3 Drawings (04/16/19)
A6.20	Interior Elevations	0	04/16/2019		DD3 Drawings (04/16/19)

Drawing No.	Drawing Title	Revision No.	Drawing Date	Received Date	Set
A6.40	Door Schedule, Door Types, Frame Types	0	04/16/2019		DD3 Drawings (04/16/19)
ADD2 - 1	Addendum No. 2 Drawing Changes 1 of 2	0	05/31/2019		Addendum No. 02 (05/31/19)
ADD2 - 2	Addendum No. 2 Drawing Changes 2 of 2	0	05/31/2019		Addendum No. 02 (05/31/19)
Electrical					
E0.00	Electrical Abbreviations, Symbols Legend & General Notes	0	04/16/2019		DD3 Drawings (04/16/19)
E0.01	Electrical Site Plan - North	0	04/16/2019		DD3 Drawings (04/16/19)
E1.01	First Floor Lighting Plan	0	04/16/2019		DD3 Drawings (04/16/19)
E1.02	Second Floor Lighting Plan	0	04/16/2019		DD3 Drawings (04/16/19)
E2.01.A	First Floor Power & Auxiliary Systems Plan - Area A	0	04/16/2019		DD3 Drawings (04/16/19)
E2.01.B	First Floor Power & Auxiliary Systems Plan - Area B	0	04/16/2019		DD3 Drawings (04/16/19)
E2.01.C	First Floor Power & Auxiliary Systems Plan - Area C	0	04/16/2019		DD3 Drawings (04/16/19)
E2.02	Second Floor Power & Auxiliary Systems Plan	0	04/16/2019		DD3 Drawings (04/16/19)
E3.01	Electrical One Line Diagram	0	04/16/2019		DD3 Drawings (04/16/19)
E4.01	Electrical Schedules	0	04/16/2019		DD3 Drawings (04/16/19)
E5.01	Electrical Details	0	04/16/2019		DD3 Drawings (04/16/19)
E5.02	Electrical Details	0	04/16/2019		DD3 Drawings (04/16/19)
Fire Protection					
F1.10	First Floor Finishes Plan Area - A, Finish Schedule and Finishes Legend	0	04/16/2019		DD3 Drawings (04/16/19)
F1.11	First Floor Finishes Plan - Area B & Area C, Second Floor Finishes Plan -Area A & Area B	0	04/16/2019		DD3 Drawings (04/16/19)
FS1.01	Fire Suppression Plan	0	04/16/2019		DD3 Drawings (04/16/19)