



CHANGE ORDER NO: 2 - FINAL PROJECT NAME: 167th & Ridgeview Sanitary Sewer Main Replacement  
 CITY PROJECT NO. 3-C-018-22  
 CONTRACT DATE: April 2, 2024 ENCUMBRANCE NO. SCON-100374  
 CONTRACTOR: Abay Construction, Inc.  
 ENGINEER: Payne & Brockway, P.A.

ITEM#	DESCRIPTION	Original QTY	REVISED QTY	UNIT	ORIGINAL UNIT PRICE	REVISED UNIT PRICE	TOTAL
7**	15" PVC SDR 26	210	181	LF	\$246.00	N/A	(\$7,134.00)
11**	Existing 18" PVC to be Removed	87	58	LF	\$21.00	N/A	(\$609.00)
17**	Extra Depth in Manholes	58.5	60	VF	\$900.00	N/A	\$1,350.00
20**	Trench & Backfill (16'-18')	396	383	LF	\$42.00	N/A	(\$546.00)
21**	Trench & Backfill (18'-20')	79	63	LF	\$43.00	N/A	(\$688.00)
25**	Line B Modification	0	1	LS	N/A	\$5,000.00	\$5,000.00
26**	Relocation of Manhole A-2	0	1	LS	N/A	\$8,977.00	\$8,977.00
27**	Additional Restoration	0	1	LS	N/A	\$2,137.30	\$2,137.30

DOCUMENTS SUPPORTING THIS CHANGE ORDER ARE TO BE ATTACHED

The Original Contract Sum	\$450,767.00
Net change by Previous Change Orders	\$204.00
The Contract Sum Prior to This Change Order Was	\$450,971.00
Total Change Order Amount	\$8,487.30
Remaining Owner's Allowance	\$0.00
The Contract Sum Shall be (Unchanged) Increased (Decreased) by This Change Order.....	\$8,487.30
The New Contract Sum With All Approved Change Orders Will Be.....	\$459,458.30
Original Contract Time.....	N/A days
The Contract time Will Be (Unchanged) By.....	N/A days
The Contract Time With All Approved Change Orders is	N/A days
The Day of Substantial Completion as of the Date of This Change Order Therefore is.....	N/A

RECOMMENDED City of Olathe Public Works Project Manager - Austin Lamparter  
 APPROVED Abay Construction, Inc. Contractor

By: Austin Lamparter Date: 8/21/2024  
 By: Mary Beth Sharp Date: 8/22/2024

APPROVED CITY OF OLATHE, CITY ENGINEER  
 By: Nate Baldwin Date: 8/23/2024

By: \_\_\_\_\_ AGREEMENT TO THIS \_\_\_\_\_ day of \_\_\_\_\_ 2024  
 City Clerk